3532 Maggie Blvd, Orlando, FL 32811 - P: 407.423.0504 - F: 407.423.3106

Work Order No. 49939

Inspection Report

Project Name: 3109 Indian Drive - COBI Date: 04/20/2015 Any any Address: 3109 Indian Drive ,Belle Isle, Orange County, FL Permit No: 2015-02-008 Client: City of Belle Isle Lot No.: ProjectNo.: 0115.1300065.0000 Contact: Mark Allen at 407-908-8619 Scope of Inspection: Frame Inspection

Inspection Type: See Scope

Disposition of Inspection: Fail

Comments:

Task Date **Task Note User Name**

04/20/2015 * electrical rough and mechanical rough required prior to frame * all exterior doors shall be installed and

sis A Colon

inspected * fireblocking per FRBC R302.11, top plate strap 602.1.4.1, and 602.1.4 for stud wall

overnotching and nail plates per 2603.2.1 all required.

Luis Colon

I hereby affirm that to the best of my knowledge and belief, the above listed inspection was performed as indicated and the work was reviewed for compliance with the approved plans, and all pertinent sections of the Florida Building Code.

Luis Colon, BN3362 Inspector: