



City of Belle Isle Job Site Card Electrical PERMIT 2018-07-039

PERMIT MUST BE POSTED ON SITE - A permit expires in 6 months if approved inspections are not recorded /scheduled within that time frame. You are responsible for scheduling and keeping track of all your inspections -

Permit Number: 2018- 07-039

Issue Date: 7/26/2018

Site Address: 2320 Homewood Dr 32809

Parcel #: 19-23-30-5888-06-230

Class: Residential

Subdivision:

Description of Work: **Electrical -Installation of 36 solar panels (PHOTO VOLTAIC)**

Issued To: 15 LIGHTYEARS INC

Business Phone: 855 438-1515

Name: WAGNER, DANIEL T

Contractor License # EC13003104

Payment Date & Method: 8 / 14 / 2018

Picked up by Jackie

Visa Master Card Amex Discover Check / Money Order # 5292

Schedule Inspections via Email at: BDscheduling@universalengineering.com

SCHEDULE INSPECTIONS BY 3:00 PM CUT OFF TIME

Inspection Results Will Be Sent Out the Following Business Day

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

ELECTRICAL	INSPECTOR	DATE	COMMENTS
300 Temp Pole			
310 TUG			
320 Underground			
330 Rough			
340 Footer Steel Bonding			
350 Pool Light			
360 PrePower			
370 Meter ReSet			
380 Final			

Inspection requests are to be emailed to BDscheduling@UniversalEngineering.com; a confirmation email will be sent back to you upon scheduling. **Next-Day Inspection requests must be made by 3pm.** Please include the following in your request: Permit #, project address, type of inspection, date of the requested inspection, a contact name & a contact phone number. AM or PM may be requested but cannot be guaranteed

Universal Engineering Sciences - 3532 Maggie Blvd., Orlando, FL 32811 Tel 407-581-8161 Fax 407-581-0313
www.universalengineering.com



APPLICATION FOR ELECTRICAL PERMIT

WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. A NOTICE OF COMMENCEMENT MUST BE RECORDED AND POSTED ON THE JOB SITE BEFORE THE FIRST INSPECTION. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT.

DATE OF APPLICATION: 7/17/18 PERMIT NUMBER: 208-07-039
The undersigned hereby applies for a permit to make electrical installations as indicated below. PLEASE PRINT

Project Address: 2310 Homewood Dr, Belle Isle FL 32809 32812
Property Owner: Brett Lowelyn Phone: 402-649-6878
Property Owner's Mailing Address: 2310 Homewood Dr, City: Belle Isle
State: FL Zip Code: 32809 Parcel Id Number: 19-23-30-5888-06-230
To obtain this information, please visit <http://www.in.gov/fl.gov/SearchLoc/ParcelSearch.aspx>

Class of Building: Old New Type of Building: Residential Commercial Other
Type of Work: New Alteration Addition Repair Low Voltage New Existing

INDICATE THE QUANTITY OF ALL EQUIPMENT TO BE INSTALLED

Dishwasher	Exhaust Fan	Disposal	Water Heater
Hood Fan	Dryer	Paddle Fan	Outlets
Fixtures	Spa	Pool	Switches
Electric Signs	Meter Reset	Low Voltage	Stoves
Pumps	Motors	Air Conditioning (tons)	Furnace (KW)

Temporary Construction Pole: _____ One (1) New Meter Service: _____ Amperage/Voltage/Phase: _____

Meter Service Upgrade from _____ to _____ = _____
Amperage/Voltage/Phase Amperage/Voltage/Phase Difference in Size

Relocate Existing Meter Service (No Service Size Change): _____

Other: Installation of 36 solar panels photovoltaic

PERMIT FEE BASED ON METER SERVICE SIZE SCHEDULE \$ _____
(IF NO METER SERVICE WORK BEING DONE, USE VALUATION OF JOB FOR PERMIT FEE)

VALUATION OF JOB (VALUATION OF ALL MATERIALS, LABOR, AND FIXTURES INSTALLED) \$ 34,542.00

Building Official: [Signature] Date: 7-19-18 Permit Fee = \$ 207.-
Verified Contractor's Licenses & Insurance are on file [Signature] Date: 7-18-2018 Review Fee = \$ 103.50
FL Surcharge = \$ 3.11 + 4.66
TOTAL Permit = \$ 318.27

I hereby certify that the above is true and correct to the best of my knowledge.

I hereby make Application for Permit as outlined above, and if same is granted I agree to conform to all Florida Building Code Regulations and City Ordinances regulating same and in accordance with plans submitted. The issuance of this permit does not grant permission to violate any applicable Town and/or State of Florida codes and/or ordinances.

LICENSE HOLDER SIGNATURE: [Signature] LICENSE # EC13005084
LICENSE HOLDER NAME: Daniel Wagner COMPANY NAME: 15 Lightyear
Street Address: 776 W Bennett Ave Ste 101
City: Longwood State: FL Zip Code: 32750 Phone Number: 855-438-1515
Email Address: percuits@15lightyear.com

NOTE: The Building Permit Number is required if the Electrical Installation is associated with any construction or alteration where a Building Permit has been issued.

STIK 37
5x34 120
207.50
103.00
310.50

Building Permit Number _____
PAID
8-14-2018
Ched # 5292

~~46886~~ 117833 31050

2018-07-039

Permit Number:
Folio/Parcel ID #: 19-23-30-5888-06-230
Prepared by: Jackie Esch / 15lightyears

DOCH 20180396840
07/05/2018 12:44:27 PM Page 1 of 1
Rec Fee: \$10.00
Phil Diamond, Comptroller
Orange County, FL
IP - Ret To: 15 LIGHTYEARS

Return to: 776 N Bennett Dr Ste 101
Longwood, FL 32750



NOTICE OF COMMENCEMENT

State of Florida, County of Orange
The undersigned hereby gives notice that improvement will be made to certain real property, and in accordance with Chapter 713, Florida Statutes, the following information is provided in this Notice of Commencement.

- Description of property (legal description of the property, and street address if available)**
NELA ISLE (ISLAND SECTION) 0/99 LOT 23 & LAND ON S TO WATERS OF LAKE BLK F
- General description of improvement**
Installation of Rooftop Photovoltaic System
- Owner information or Lessee information if the Lessee contracted for the improvement**
Name Lewellyn, Brett / Lewallyn, Sibyl
Address 2320 Homewood Drive Orlando, FL 32809
Interest in Property Owner
Name and address of fee simple titleholder (if different from Owner listed above)
Name _____
Address _____
- Contractor**
Name Daniel Wagner / 15 lightyears, Inc. Telephone Number 855-438-1515
Address 776 Bennett Drive Suite 101, Longwood, FL 32750
- Surety (if applicable, a copy of the payment bond is attached)**
Name _____ Telephone Number _____
Address _____ Amount of Bond \$ _____
- Lender**
Name _____ Telephone Number _____
Address _____
- Persons within the State of Florida designated by Owner upon whom notices or other documents may be served as provided by §713.13(1)(a)7, Florida Statutes.**
Name _____ Telephone Number _____
Address _____
- In addition to himself or herself, Owner designates the following to receive a copy of the Lienor's Notice as provided in §713.13(1)(b), Florida Statutes.**
Name _____ Telephone Number _____
Address _____
- Expiration date of notice of commencement (the expiration date will be 1 year from the date of recording unless a different date is specified)**



State of Florida, County of Orange
I hereby certify that this is a true copy of the document as reflected in the Official Records
PHIL DIAMOND, COUNTY COMPTROLLER
BY [Signature] D.C.
DATED: 11-15-2018

WARNING TO OWNER: ANY PAYMENTS MADE BY THE OWNER AFTER THE EXPIRATION OF THE NOTICE OF COMMENCEMENT ARE CONSIDERED IMPROPER PAYMENTS UNDER CHAPTER 713, PART 1, SECTION 713.13, FLORIDA STATUTES, AND CAN RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. A NOTICE OF COMMENCEMENT MUST BE RECORDED AND POSTED ON THE JOB SITE BEFORE THE FIRST INSPECTION. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE COMMENCING WORK OR RECORDING YOUR NOTICE OF COMMENCEMENT.

[Signature] _____ OWNER
Signature of Owner or Lessee, or Owner's or Lessee's Authorized Officer/Director/Partner/Manager Signatory's Title/Office

The foregoing instrument was acknowledged before me this 20 day of 06/18 by Brett Lewellyn
as owner for 2320 Homewood Dr Orlando, FL
Type of authority, e.g., officer, trustee, attorney in fact Name of party on behalf of whom instrument was executed

[Signature] _____ Angela Hancock
Signature of Notary Public - State of Florida Print, type or stamp commissioned name of Notary Public

Personally Known _____ OR Produced ID
Type of ID Produced FL DRIVERS License





**STATE OF FLORIDA
DEPARTMENT OF BUSINESS AND PROFESSIONAL REGULATION**

**ELECTRICAL CONTRACTORS LICENSING BOARD
2601 BLAIR STONE ROAD
TALLAHASSEE FL 32399-0783**

(850) 487-1395

**WAGNER, DANIEL T
15 LIGHTYEARS INC
2025 WILDFIRE CT
APOPKA FL 32703**

Congratulations! With this license you become one of the nearly one million Floridians licensed by the Department of Business and Professional Regulation. Our professionals and businesses range from architects to yacht brokers, from boxers to barbeque restaurants, and they keep Florida's economy strong.

Every day we work to improve the way we do business in order to serve you better. For information about our services, please log onto www.myfloridalicense.com. There you can find more information about our divisions and the regulations that impact you, subscribe to department newsletters and learn more about the Department's initiatives.

Our mission at the Department is: License Efficiently, Regulate Fairly. We constantly strive to serve you better so that you can serve your customers. Thank you for doing business in Florida, and congratulations on your new license!



DETACH HERE

RICK SCOTT, GOVERNOR

KEN LAWSON, SECRETARY

**STATE OF FLORIDA
DEPARTMENT OF BUSINESS AND PROFESSIONAL REGULATION
ELECTRICAL CONTRACTORS LICENSING BOARD**

LICENSE NUMBER	
EC13005084	

The ELECTRICAL CONTRACTOR
Named below IS CERTIFIED
Under the provisions of Chapter 489 FS.
Expiration date: AUG 31, 2018



**WAGNER, DANIEL T
15 LIGHTYEARS INC
776 BENNETT ROAD SUITE 101
LONGWOOD FL 32750**





CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)
8/11/2017

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER Gentry Insurance Agency 175 East Main Street PO Box 2046 APOPKA FL 32704-2046	CONTACT NAME: Dawn Bennett PHONE (A/C, No, Ext): (407) 886-3301 E-MAIL ADDRESS: dawn@gentryins.com	FAX (A/C, No): (407) 886-9530
	INSURER(S) AFFORDING COVERAGE	
INSURED 15 Lightyears, Inc All Elements Energy, Inc 776 Bennett Rd Suite 101 Longwood FL 32750	INSURER A FCCI Insurance Co NAIC # 101780	
	INSURER B Bridgefield Employers Ins. Co. 10701	
	INSURER C:	
	INSURER D:	
	INSURER E:	

COVERAGES **CERTIFICATE NUMBER:** 17-18 Master **REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSD	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	<input checked="" type="checkbox"/> COMMERCIAL GENERAL LIABILITY <input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: <input checked="" type="checkbox"/> POLICY <input type="checkbox"/> PRO-JECT <input type="checkbox"/> LOC OTHER:			CPP0022978-02	8/15/2017	8/15/2018	EACH OCCURRENCE \$ 1,000,000
		DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 100,000					
		MED EXP (Any one person) \$ 5,000					
		PERSONAL & ADV INJURY \$ 1,000,000					
		GENERAL AGGREGATE \$ 2,000,000					
		PRODUCTS - COM/POP AGG \$ 2,000,000					
		\$					
A	<input checked="" type="checkbox"/> AUTOMOBILE LIABILITY <input type="checkbox"/> ANY AUTO <input type="checkbox"/> ALL OWNED AUTOS <input type="checkbox"/> SCHEDULED AUTOS <input type="checkbox"/> HIRED AUTOS <input type="checkbox"/> NON-OWNED AUTOS			CA100005648	8/15/2017	8/15/2018	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000
		BODILY INJURY (Per person) \$					
		BODILY INJURY (Per accident) \$					
		PROPERTY DAMAGE (Per accident) \$					
		\$					
A	<input checked="" type="checkbox"/> UMBRELLA LIAB <input checked="" type="checkbox"/> OCCUR <input type="checkbox"/> EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE DED RETENTION \$			UMB0024151 1	8/15/2017	8/15/2018	EACH OCCURRENCE \$ 1,000,000
		AGGREGATE \$					
		\$					
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? <input type="checkbox"/> Y/N <input type="checkbox"/> N/A If yes, describe under DESCRIPTION OF OPERATIONS below			0830-55867	8/15/2017	8/15/2018	<input checked="" type="checkbox"/> PER STATUTE <input type="checkbox"/> OTH-ER
		E.L. EACH ACCIDENT \$ 500,000					
		E.L. DISEASE - EA EMPLOYEE \$ 500,000					
		E.L. DISEASE - POLICY LIMIT \$ 500,000					

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

CERTIFICATE HOLDER **CANCELLATION**

City of Belle Isle 1600 Nela Avenue Belle Isle, FL 32809	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS. AUTHORIZED REPRESENTATIVE Debra Liebkecht/DAWN <i>Debra Liebkecht</i>
--	---

© 1988-2014 ACORD CORPORATION. All rights reserved.

BUSINESS TAX RECEIPT

CITY OF LONGWOOD
175 W. WARREN AVENUE
LONGWOOD, FL 32750

2017-2018

Phone: (407)260-3440
<http://www.longwoodfl.org>

Receipt #: 18-01574

Issued Date: 09/27/17

Effective Date: 10/01/17

Expiration Date: 09/30/18

License Type: CONTRACTOR/OVER 30 EMP

Business Name: 15 LIGHTYEARS

Business Location:

776 BENNETT DR
LONGWOOD, FL 32750



FINANCE DIRECTOR:

RECEIPT MUST BE CONSPICUOUSLY DISPLAYED AT BUSINESS LOCATION.

15 LIGHTYEARS
776 BENNETT DR
LONGWOOD, FL 32750

solaredge


Reviewed for Code
Compliance
Universal Engineering
Sciences

SolarEdge Power Optimizer

Module Add-On For North America

P300 / P320 / P400 / P405

POWER OPTIMIZER



PV power optimization at the module-level

- Up to 25% more energy
- Superior efficiency (99.5%)
- Mitigates all types of module mismatch losses, from manufacturing tolerance to partial shading
- Flexible system design for maximum space utilization
- Fast installation with a single bolt
- Next generation maintenance with module-level monitoring
- Module-level voltage shutdown for installer and firefighter safety



SolarEdge Power Optimizer

Module Add-On for North America

P300 / P320 / P400 / P405

	P300 (for 60-cell modules)	P320 (for high-power 60-cell modules)	P400 (for 72 & 96-cell modules)	P405 (for thin film modules)	
INPUT					
Rated Input DC Power ⁽¹⁾	300	320	400	405	W
Absolute Maximum Input Voltage (Voc at lowest temperature)	48		80	125	Vdc
MPPT Operating Range	8 - 48		8 - 80	12.5 - 105	Vdc
Maximum Short Circuit Current (Isc)	10	11		10.1	Adc
Maximum DC Input Current	12.5	13.75		12.63	Adc
Maximum Efficiency			99.5		%
Weighted Efficiency			98.8		%
Overvoltage Category			II		
OUTPUT DURING OPERATION (POWER OPTIMIZER CONNECTED TO OPERATING SOLAREEDGE INVERTER)					
Maximum Output Current			15		Adc
Maximum Output Voltage		60		85	Vdc
OUTPUT DURING STANDBY (POWER OPTIMIZER DISCONNECTED FROM SOLAREEDGE INVERTER OR SOLAREEDGE INVERTER OFF)					
Safety Output Voltage per Power Optimizer			1		Vdc
STANDARD COMPLIANCE					
EMC	FCC Part15 Class B, IEC61000-6-2, IEC61000-6-3				
Safety	IEC62109-1 (class II safety), UL1741				
RoHS	Yes				
INSTALLATION SPECIFICATIONS					
Maximum Allowed System Voltage	1000				Vdc
Compatible inverters	All SolarEdge Single Phase and Three Phase inverters				
Dimensions (W x L x H)	128 x 152 x 27.5 / 5 x 5.97 x 1.08		128 x 152 x 35 / 5 x 5.97 x 1.37	128 x 152 x 50 / 5 x 5.97 x 1.96	mm / in
Weight (including cables)	630 / 1.4		750 / 1.7	845 / 1.9	gr / lb
Input Connector	MC4 Compatible				
Output Wire Type / Connector	Double Insulated; MC4 Compatible				
Output Wire Length	0.95 / 3.0			1.2 / 3.9	m / ft
Operating Temperature Range	-40 - +85 / -40 - +185				°C / °F
Protection Rating	IP68 / NEMA6P				
Relative Humidity	0 - 100				%

⁽¹⁾ Rated STC power of the module. Module of up to +5% power tolerance allowed.

PV SYSTEM DESIGN USING A SOLAREEDGE INVERTER⁽²⁾	SINGLE PHASE	THREE PHASE 208V	THREE PHASE 480V	
Minimum String Length (Power Optimizers)	8	10	18	
Maximum String Length (Power Optimizers)	25	25	50	
Maximum Power per String	5250	6000	12750	W
Parallel Strings of Different Lengths or Orientations		Yes		

⁽²⁾ It is not allowed to mix P405 with P300/P400/P600/P700 in one string.





SolarEdge Single Phase Inverters

For North America

SE3000A-US / SE3800A-US / SE5000A-US / SE6000A-US /
SE7600A-US / SE10000A-US / SE11400A-US

INVERTERS



The best choice for SolarEdge enabled systems

- Integrated arc fault protection for NEC 2011 690.11 compliance
- Rapid shutdown for NEC 2014 690.12
- Superior efficiency (98%)
- Small, lightweight and easy to install on provided bracket
- Built-in module-level monitoring
- Internet connection through Ethernet or Wireless
- Outdoor and indoor installation
- Fixed voltage inverter, DC/AC conversion only
- Pre-assembled Safety Switch for faster installation
- Optional – revenue grade data, ANSI C12.20



Single Phase Inverters for North America


SE3000A-US / SE3800A-US / SE5000A-US / SE6000A-US /
SE7600A-US / SE10000A-US / SE11400A-US

	SE3000A-US	SE3800A-US	SE5000A-US	SE6000A-US	SE7600A-US	SE10000A-US	SE11400A-US	
OUTPUT								
Nominal AC Power Output	3000	3800	5000	6000	7600	9980 @ 208V 10000 @ 240V	11400	VA
Max. AC Power Output	3300	4150	5400 @ 208V 5450 @ 240V	6000	8350	10800 @ 208V 10950 @ 240V	12000	VA
AC Output Voltage Min.-Nom.-Max. ⁽¹⁾ 183 - 208 - 229 Vac	-	-	✓	-	-	✓	-	
AC Output Voltage Min.-Nom.-Max. ⁽¹⁾ 211 - 240 - 264 Vac	✓	✓	✓	✓	✓	✓	✓	
AC Frequency Min.-Nom.-Max. ⁽¹⁾	59.3 - 60 - 60.5							Hz
Max. Continuous Output Current	12.5	16	24 @ 208V 21 @ 240V	25	32	48 @ 208V 42 @ 240V	47.5	A
GFDI Threshold	1							A
Utility Monitoring, Islanding Protection, Country Configurable Thresholds	Yes							Yes
INPUT								
Maximum DC Power (STC)	4050	5100	6750	8100	10250	13500	15350	W
Transformer-less, Ungrounded	Yes							
Max. Input Voltage	500							Vdc
Nom. DC Input Voltage	325 @ 208V / 350 @ 240V							Vdc
Max. Input Current ⁽²⁾	9.5	13	16.5 @ 208V 15.5 @ 240V	18	23	33 @ 208V 30.5 @ 240V	34.5	Adc
Max. Input Short Circuit Current	45							Adc
Reverse-Polarity Protection	Yes							
Ground-Fault Isolation Detection	600k Ω Sensitivity							
Maximum Inverter Efficiency	97.7	98.2	98.3	98.3	98	98	98	%
CEC Weighted Efficiency	97.5	98	97 @ 208V 98 @ 240V	97.5	97.5	97 @ 208V 97.5 @ 240V	97.5	%
Nighttime Power Consumption	< 2.5						< 4	W
ADDITIONAL FEATURES								
Supported Communication Interfaces	RS485, RS232, Ethernet, ZigBee (optional)							
Revenue Grade Data, ANSI C12.20	Optional ⁽³⁾							
Rapid Shutdown – NEC 2014 690.12	Yes							
STANDARD COMPLIANCE								
Safety	UL1741, UL1741 SA, UL1699B, UL1998, CSA 22.2							
Grid Connection Standards	IEEE1547							
Emissions	FCC part15 class B							
INSTALLATION SPECIFICATIONS								
AC output conduit size / AWG range	3/4" minimum / 16-6 AWG						3/4" minimum / 8-3 AWG	
DC input conduit size / # of strings / AWG range	3/4" minimum / 1-2 strings / 16-6 AWG						3/4" minimum / 1-3 strings / 14-6 AWG	
Dimensions with Safety Switch (HxWxD)	30.5 x 12.5 x 7.2 / 775 x 315 x 184						30.5 x 12.5 x 10.5 / 775 x 315 x 260	in / mm
Weight with Safety Switch	51.2 / 23.2		54.7 / 24.7			88.4 / 40.1		lb / kg
Cooling	Natural Convection				Natural convection and internal fan (user replaceable)	Fans (user replaceable)		
Noise	< 25					< 50		dBA
Min.-Max. Operating Temperature Range	-13 to +140 / -25 to +60 (-40 to +60 version available ⁽⁴⁾)					°F / °C		
Protection Rating	NEMA 3R							

⁽¹⁾ For other regional settings please contact SolarEdge support.
⁽²⁾ A higher current source may be used; the inverter will limit its input current to the values stated.
⁽³⁾ Revenue grade inverter P/N: SExxxxA-US000NNR2 (for 7600W inverter: SE7600A-US002NNR2).
⁽⁴⁾ -40 version P/N: SExxxxA-US000NNU4 (for 7600W inverter: SE7600A-US002NNU4).



RoHS



SUNIVA OPTIMUS[®] SERIES MONOCRYSTALLINE SOLAR MODULES

OPT SERIES: OPT 60 CELL MODULES (SILVER FRAME)

ENGINEERING EXCELLENCE

- Built exclusively with **Suniva's premium ARTisun Select cells**, providing one of the highest power outputs per square meter at an affordable price
- **The leading US-born, US-operated crystalline silicon cell and module manufacturer**, spun out of Georgia Tech's University Center of Excellence in Photovoltaics; one of only two such research centers in the U.S.
- Suniva's state-of-the-art manufacturing and module lab facilities feature the most advanced equipment and technology

QUALITY & RELIABILITY

- Suniva Optimus modules are manufactured and warranted to our specifications assuring consistent high performance and high quality.
- Rigorous in-house quality management tests beyond standard UL and IEC standards
- Performance longevity with advanced polymer backsheet
- UL1703 listed Type 2 PV module
- Passed the most stringent salt spray tests based on IEC 61701
- Passed enhanced stress tests¹ based on IEC 61215 conducted at Fraunhofer ISE
- PAN files are independently validated

MANUFACTURED IN
Georgia & Michigan



Optimus[®] modules are known for their superior quality and long-term reliability. These high-powered modules consist of Suniva's premium ARTisun[®] Select cell technology and are designed and manufactured in the U.S.A. and North America using our pioneering ion implantation technology. Suniva's high power-density Optimus modules provide excellent performance and value.

FEATURES

- Utilizes our premier American-made cell technology, ARTisun Select[®]
- Superior performance and reliability; enhanced stress tests conducted at Fraunhofer ISE
- Module families ranging from 275-290W
- Positive only power tolerance
- Marine grade aluminum frame with hard anodization or powder coating
- Certified PID-free by PV Evolution Labs (PVEL)
- Made in North America
- Qualifies for Ex-Im Financing
- 1000V UL
- 25 year linear power warranty;
10 year product warranty



CERTIFICATIONS



www.suniva.com

OPTIMUS SERIES: OPT 60 CELL MODULES

ELECTRICAL DATA (NOMINAL)

The rated power may only vary by ± 0.1 kW and all other electrical parameters by $\pm 5\%$.

Model Number	OPT275-60-4-100	OPT280-60-4-100	OPT285-60-4-100	OPT290-60-4-100
Power Classification (Pmax)	275 W	280 W	285 W	290 W
Module Efficiency (%)	16.73%	17.04%	17.34%	17.65%
Voltage at Max. Power Point (Vmp)	31.5 V	31.8 V	32.3 V	32.4 V
Current at Max. Power Point (Imp)	8.74 A	8.81 A	8.82 A	8.95 A
Open Circuit Voltage (Voc)	38.6 V	38.8 V	39.4 V	39.6 V
Short Circuit Current (Isc)	9.25 A	9.57 A	9.59 A	9.73 A

The electrical data apply to standard test conditions (STC): irradiance of 1000 W/m² with AM 1.5 spectra at 25°C

CHARACTERISTIC DATA

Type of Solar Cell	High-efficiency ARTisun Select cells, 3 and 5 busbar options available
Frame	Anodized or powder coated aluminum alloy
Glass	Tempered (low-iron), anti-reflective coating
Junction Box	NEMA IP67 rated; 3 internal bypass diodes
Cable & Connectors	12 AWG (4 mm ²) PV Wire with multiple connector options available; cable length 1000 mm

MECHANICALS

Cells / Module	60 (6 x 10)
Module Dimensions	1660 x 990 mm (65.35 x 38.98 in.)
Module Thickness (Depth)	35 mm (1.37 in.)
Approximate Weight	17.9 +/- 0.25 kg (39.5 +/- 0.5 lb)

TEMPERATURE COEFFICIENTS

Voltage	β , Voc (%/°C)	-0.335
Current	α , Isc (%/°C)	+0.047
Power	γ , Pmax (%/°C)	-0.42
NOCT Avg	(+/- 2 °C)	46.0

LIMITS

Max. System Voltage	1000 VDC for IEC, 1000 VDC for UL
Max Series Fuse Rating	15 Amps
Operating Module Temperature	-40°C to +85°C (-40 F to +185 F)
Storm Resistance/Static Load	Tested to IEC 61215 for loads of 5400 Pa (113 psf); hail and wind resistant



Suniva reserves the right to change the data at any time. Visit www.suniva.com

DS-001-001-TC-000-001-2000

Please read installation manual before installing or working with module.

Product	Modules per pallet	Pallets per 53' truck	Total modules
OPT 60 cell (silver and black)	25	36	900


HEADQUARTERS
5765 Peachtree Industrial Blvd.
Norcross, Georgia 30092 USA
Tel: +1 404 477 2700
www.suniva.com



PV module: Suniva, OPT290-60-4-100

Current-Voltage (IV) as a


Function of Irradiation (W/m²) and Temperature





PLEASE RECYCLE

FEBRUARY 2, 2016 (REV. 3) [SAMD_0060]

2320 Homewood



LOCATION MAP:



Reviewed For Code Compliance
S. Dale Baker
FL License # PX-1830



LEWELLYN RESIDENCE

Net Metered 11.52-kW DC 11.4-kW AC

PROJECT DATA

CODES: FBC-2017
NEC-2014

BUILDING USE:
EXISTING: R - RESIDENTIAL SINGLE FAMILY
CONST. CLASS: 5-B UNPROTECTED

SOLAR ARRAY:
PANEL: LG 320N1K-A5
36 MODULES
1 STRING OF 14
1 STRING OF 12
1 STRING OF 10
RACKING: FLUSH TO ROOF @ 25° & 34°
INVERTER: (1) SOLAREEDGE SE11400-US
SYSTEM RATING: 11,520 Watts DC - STC

ROOF LOADS:

GROUND SNOW 0 PSF
WIND LOAD 140 MPH
SOLAR ARRAY 4.0 PSF


THE EXISTING ROOF STRUCTURE HAS BEEN EVALUATED FOR THE PROPOSED NEW SOLAR LOAD AND DETERMINED TO BE OF SUFFICIENT CAPACITY TO INSTALL THE PROPOSED SOLAR ARRAY AS FOLLOWS:

A) SHINGLE ROOF - MECHANICALLY FASTENED RACK SYSTEM NOT TO EXCEED A WEIGHT OF 4.0 LBS/SQ.FT.

A-1:	COVER PAGE	A-5:	STRING SIZER
A-2:	ROOF LAYOUT	A-6:	LABELS
A-3:	STRUCTURAL	A-7:	DATA SHEETS
A-4:	ELECTRICAL		

ARC DESIGN
SALEM COUNTY OFFICE
409 NORTH MAIN STREET
ELMER, NEW JERSEY 08318
(856) 712-2166 FAX: (856) 358-1511



PHOTO-VOLTAIC ARRAY
LEWELLYN RESIDENCE
2320 HOMEWOOD DRIVE
ORLANDO, FL 32809



REVISIONS

DRWN	RCA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018

A-1



Reviewed For Code Compliance
S. Dale Baker
FL License # PX-1830

RECEIVED
JUL 26 2018
BY:


- 2-1 STRING LABEL (INVERTER-STRING)
- G RACKING GROUND CONNECTION
- INVERTER
- ▣ AC LOADCENTER
- ▣ AC DISCONNECT
- ▣ METER

THE EXISTING ROOF STRUCTURE HAS BEEN EVALUATED FOR THE PROPOSED NEW SOLAR LOAD AND DETERMINED TO BE OF SUFFICIENT CAPACITY TO INSTALL THE PROPOSED SOLAR ARRAY AS FOLLOWS:
A) SHINGLE ROOF - MECHANICALLY FASTENED RACK SYSTEM NOT TO EXCEED A WEIGHT OF 4.0 LBS/SQ.FT.

NO NEW CONSTRUCTION IS BEING PROPOSED, PV SYSTEM IS TO BE MOUNTED ON EXISTING ROOF STRUCTURE.

ARC DESIGN
SALEM COUNTY OFFICE
409 NORTH MAIN STREET
ELMER, NEW JERSEY 08318
(856) 712-2166 FAX: (856) 358-1511

PHOTO-VOLTAIC ARRAY
LEWELLYN RESIDENCE
2320 HOMEWOOD DRIVE
ORLANDO, FL 32809



REVISIONS	

DRWN	RGA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018

A-2

PV Module

Weight = 46 lbs

Area = 39" x 65" nominal (17.6 SqFt)

Mounting Rail (Extruded Aluminum)

Weight = 1.03/lf

There are 80" of rail per module = 6.87 lbs


Module + Rail = 52.87 lbs over 17.6 SqFt = 3.00 #/SqFt

Typical rail spacing is 32" o.c. across panel width with 2 rows per module.


Typical layout provides 13 feet on one rail for each 10 modules in a row.
This provides for an average of 1.3 feet/module/rail x 2 rails = 2.6 feet/module.

Module + Rail weight distributed per mounting foot =
 $52.87 \text{ lbs} / 2.6 \text{ feet} = 20.33 \text{ lbs/mtg foot.}$


*MOUNTING RAIL SPACING MAY VARY FROM 20" - 54" O.C. CONTRACTOR TO VERIFY PANEL MANUFACTURER'S SPECIFICATIONS AND INSTALLATION REQUIREMENTS. FOOT SPACING SHALL BE MAX. 4'-6" O.C. ALONG RAIL.




Reviewed For Code Compliance
S. Dale Baker
FL License # PX-1830



2 ROOF SECTION
A-3 SCALE: 1/4"=1'-0"




3 ROOF SECTION
A-3 SCALE: 1/4"=1'-0"



4 ROOF SECTION
A-3 SCALE: 1/4"=1'-0"

RECEIVED
JUL 26 2018



REVISIONS

DRWN	RCA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018

A-3

PHOTO-VOLTAIC ARRAY
LEWELLYN RESIDENCE
2320 HOMEWOOD DRIVE
ORLANDO, FL 32809

ARC DESIGN
SALEM COUNTY OFFICE
409 NORTH MAIN STREET
ELMER, NEW JERSEY 08318
(856) 712-2166 FAX: (856) 358-1511

POWER OUTPUT = PTC RATING x # MODULES x M.INV EFF'
 296.8 W x 36 x 0.975 = 10,417.68 W
 TOTAL = 10,417.68 W


WIRE AMPACITY
 NEC TABLE 310.15(B)(16)
 #10 THWN Cu 35A RATED
 # 8 THWN Cu 50A RATED
 # 6 THWN Cu 65A RATED

Confirm line side voltage
 at electric utility service
 entrance BEFORE
 connecting inverter and
 ensure proper operational
 range required by system
 inverter.

ALL EXTERIOR MOUNTED
 COMBINERS, JUNCTION BOXES,
 TROUGHS, DISCONNECTS, ETC.
 SHALL BE MIN. NEMA 3R RATED.


AC & DC GROUNDING CONDUCTORS
 PER NEC ARTICLE 690.47(c)(2)
 CONNECTED AS PER 250.64(c)(1)

ALL CONDUCTORS ARE COPPER UNLESS NOTED OTHERWISE.



INVERTER TO BE PROVIDED
 WITH ZIGBEE WIRELESS
 COMMUNICATION

-Electrical contractor to verify interconnection requirements with Electrical Utility for connection location and standards.
 -Electrical Contractor to provide expansion joints and anchoring of all conduit runs as per NEC requirements.
 -Provide label/placard at existing utility connection with "WARNING - CUSTOMER OWNED ELECTRICAL GENERATION EQUIPMENT CONNECTED" with appropriate hazard and output ratings of PV System.




Interconnection to Utility
 and System Grounding
 per NEC-2014 Article 690

Provide signage as req'd
 by NEC-2014 Article 690.

ALL outdoor equipment
 shall be a minimum of
 NEMA-3R rated.

Reviewed For Code Compliance
 S. Dale Baker
 FL License # PX-1830



ARC DESIGN
 SALEM COUNTY OFFICE
 409 NORTH MAIN STREET
 ELMER, NEW JERSEY 08318
 (856) 712-2166 FAX: (856) 358-1511

PHOTO-VOLTAIC ARRAY
 LEWELLYN RESIDENCE
 2320 HOMEWOOD DRIVE
 ORLANDO, FL 32809

REVISIONS	
DRWN	RCA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018

RECEIVED
 JUL 26 2018
 BY:

A-4

Email: BRITTANIE@ARCDESIGNLLC.NET



Project:

Lewellyn
Monday, July 09, 2018 2:23 PM

Location:

Orlando, Florida, United States

System data:

Installed power: 11.52 kWp
Max achieved DC power: 10.63 kW
Inverter active power: 11.40 kW
Maximum apparent power: 11.40 kVA

PV Array # 1: PV Array # 1

Tilt	Azimuth	Mounting
25°	278°	Co-planar with roof

LG Solar, LG320N1K-A5, 320.00 W

PV Array # 2: PV Array # 2

Tilt	Azimuth	Mounting
34°	98°	Co-planar with roof

LG Solar, LG320N1K-A5, 320.00 W

PV Array # 3: PV Array # 3

Tilt	Azimuth	Mounting
25°	98°	Co-planar with roof

LG Solar, LG320N1K-A5, 320.00 W


Inverter design

Inverter 1: SE11400A-US
String 1: PV Array # 1: 14 x P320
String 2: PV Array # 2: 10 x P320
String 3: PV Array # 3: 12 x P320

Power optimizer extreme operating conditions

P320	Calculated	Limit
Max input power	320 W	320 W
Min input voltage	35 V	8 V
Max input voltage	44 V	48 V
Max input current	10 A	11 A
Max output current	13 A	15 A

* Calculated values are the absolute min/max of all arrays using this power optimizer configuration.



SNAP AND RACK RACKING


Reviewed For Code Compliance
S. Dale Baker
FL License # PX-1830

Wind Load	Wind Load															
	Yult	110	115	120	125	130	135	140	145	150	155	160	170	180	190	
q _s	15.5	16.9	18.4	20.0	21.6	23.3	25.1	26.9	28.8	30.7	32.8	37.0	41.5	46.2		
P _e P _s	-10.7	-11.7	-12.7	-13.8	-14.9	-16.1	-17.3	-18.6	-19.9	-21.2	-22.6	-25.5	-28.6	-31.9		
0	0	116	110	104	99	95	91	87	83	80	77	75	70	65		
10	8	114	110	104	99	95	91	87	83	80	77	75	70	65		
20	15	80	80	80	80	80	80	87	83	80	77	75	70	65		
30	23	75	75	75	75	75	75	75	75	75	75	75	70	65		
40	31	66	66	66	66	66	66	66	66	66	66	66	65	62		
50	39	60	60	60	60	60	60	60	60	60	60	60	60	60		
60	46	55	55	55	55	55	55	55	55	55	55	55	55	55		
70	54	51	51	51	51	51	51	51	51	51	51	51	51	51		
80	67	48	48	48	48	48	48	48	48	48	48	48	48	48		

Ground Snow Load (psf)

ARC DESIGN
SALEM COUNTY OFFICE
409 NORTH MAIN STREET
ELMER, NEW JERSEY 08318
(856) 712-2166 FAX: (856) 358-1511

PHOTO-VOLTAIC ARRAY
LEWELLYN RESIDENCE
2320 HOMEWOOD DRIVE
ORLANDO, FL 32809



REVISIONS	
DRWN	RCA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018



A-5

⚠ WARNING
ELECTRIC SHOCK HAZARD
 IF A GROUND FAULT IS INDICATED
 NORMALLY GROUNDED CONDUCTORS
 MAY BE UNGROUNDED AND ENERGIZED

LABEL LOCATION:
 DC DISCONNECT, INVERTER
 (PER CODE: NEC 690.35(F))
 [To be used when inverter is ungrounded]

⚠ WARNING
ELECTRIC SHOCK HAZARD
 DO NOT TOUCH TERMINALS
 TERMINALS ON BOTH LINE AND
 LOAD SIDES MAY BE ENERGIZED
 IN THE OPEN POSITION

DC VOLTAGE IS ALWAYS PRESENT
 WHEN SOLAR MODULES ARE
 EXPOSED TO SUNLIGHT

LABEL LOCATION:
 AC DISCONNECT, POINT OF INTERCONNECTION
 (PER CODE: NEC 690.17(E))

⚠ WARNING
ELECTRIC SHOCK HAZARD
 DO NOT TOUCH TERMINALS
 TERMINALS ON BOTH LINE AND
 LOAD SIDES MAY BE ENERGIZED
 IN THE OPEN POSITION

LABEL LOCATION:
 AC DISCONNECT, POINT OF INTERCONNECTION
 PER CODE: NEC 690.17(E), CB

⚡ WARNING - Electric Shock Hazard
 No user serviceable parts inside
 Contact authorized service provider for assistance

LABEL LOCATION:
 INVERTER, JUNCTION BOXES (ROOF), AC DISCONNECT
 (PER CODE: NEC690.13.G.3 & NEC 690.13.G.4)

**WARNING: PHOTOVOLTAIC
 POWER SOURCE**

LABEL LOCATION:
 CONDUIT, COMBINER BOX
 (PER CODE: NEC690.31(G)(3)(4) & NEC 690.13(G)(4))

⚠ WARNING
ELECTRIC SHOCK HAZARD
 THE DC CONDUCTORS OF THIS
 PHOTOVOLTAIC SYSTEM ARE UNGROUNDED
 AND MAY BE ENERGIZED

LABEL LOCATION:
 DC DISCONNECT, INVERTER
 (PER CODE: NEC 690.35(F))
 [To be used when inverter is ungrounded]

PHOTOVOLTAIC SYSTEM AC DISCONNECT
 RATED AC OPERATING CURRENT 47.5 AMPS
 AC NOMINAL OPERATING VOLTAGE 240 VOLTS

LABEL LOCATION:
 AC DISCONNECT, POINT OF INTERCONNECTION
 (PER CODE: NEC690.54)

SOLAR DISCONNECT

LABEL LOCATION:
 DISCONNECT, POINT OF INTERCONNECTION
 (PER CODE: NEC690.13(B))

PHOTOVOLTAIC
 INVERTER INPUT
 DC DISCONNECT

⚡ WARNING
ELECTRIC SHOCK HAZARD !

DO NOT TOUCH TERMINALS. TERMINALS ON
 BOTH THE LINE AND LOAD SIDES MAY BE
 ENERGIZED IN THE OPEN POSITION

INTERACTIVE SOLAR PV SYSTEM RATING

RATED DC CURRENT	34.5	AMP
RATED DC VOLTAGE	350	VDC
MAXIMUM SYSTEM VOLTAGE	500	VDC
SHORT CIRCUIT CURRENT	45	AMP

SYSTEM INSTALLER: _____
 FOR SERVICE CALL: _____

DC INPUT WARNING LABEL #1

CAUTION: SOLAR CIRCUIT

LABEL LOCATION:
 MARKINGS PLACED ON ALL INTERIOR AND EXTERIOR DC CONDUIT, RACEWAYS, ENCLOSURES,
 AND CABLE ASSEMBLIES AT LEAST EVERY 10 FT, AT TURNS AND ABOVE/BELOW PENETRATIONS
 AND ALL COMBINER/JUNCTION BOXES. (PER CODE: IFC605.11.1.4)

⚠ WARNING DUAL POWER SOURCE
 SECOND SOURCE IS PHOTOVOLTAIC SYSTEM


LABEL LOCATION:
 POINT OF INTERCONNECTION
 (PER CODE: CEC 705.12(D)(4))

**CAUTION: SOLAR ELECTRIC
 SYSTEM CONNECTED**

LABEL LOCATION:
 POINT OF INTERCONNECTION
 (PER CODE: CEC690.15, 690.13(B))

WARNING
 INVERTER OUTPUT CONNECTION DO NOT
 RELOCATE THIS OVERCURRENT DEVICE

LABEL LOCATION:
 POINT OF INTERCONNECTION
 (PER CODE: NEC 705.12(D)(7))
 [Not required if panelboard is rated not less than sum of ampere ratings
 of all overcurrent devices supplying it]



UTILITY DISCONNECT WARNING LABEL

**PHOTOVOLTAIC SYSTEM
 EQUIPPED WITH RAPID SHUTDOWN**

ADHESIVE FASTENED SIGNS:
 • THE LABEL SHALL BE SUITABLE FOR THE ENVIRONMENT
 WHERE IT IS INSTALLED.
 • WHERE REQUIRED ELSEWHERE IN THIS CODE, ALL FIELD
 APPLIED LABELS, WARNINGS, AND MARKINGS SHOULD
 COMPLY WITH ANSI Z535.4 (NEC 110.21(B) FIELD MARKING).
 • ADHESIVE FASTENED SIGNS MAY BE ACCEPTABLE IF
 PROPERLY ADHERED. VINYL SIGNS SHALL BE WEATHER
 RESISTANT [IFC 605.11.1.3]

RECEIVED
 JUL 26 2018
 BY: _____

ARC DESIGN
 SALEM COUNTY OFFICE
 409 NORTH MAIN STREET
 ELMER, NEW JERSEY 08318
 (856) 712-2166 FAX: (856) 358-1511

PHOTO-VOLTAIC ARRAY
 LEWELLYN RESIDENCE
 2320 HOMEWOOD DRIVE
 ORLANDO, FL 32809



REVISIONS	
DRWN	RCA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018

A-6



Single Phase Inverters for North America

SE3000A-US / SE3800A-US / SE5000A-US / SE6000A-US /
SE7600A-US / SE10000A-US / SE11400A-US

	SE3000A-US	SE3800A-US	SE5000A-US	SE6000A-US	SE7600A-US	SE10000A-US	SE11400A-US	
OUTPUT								
Nominal AC Power Output	3000	3800	5000	6000	7600	9980 @ 208V 10000 @ 240V	11400	VA
Max AC Power Output	5300	4150	5400 @ 208V 5450 @ 240V	6000	8350	10800 @ 208V 10950 @ 240V	12000	VA
AC Output Voltage Min-Nom-Max 183 - 208 - 229 VAC	-	-	✓	-	-	✓	-	
AC Output Voltage Min-Nom-Max 211 - 240 - 264 VAC	✓	✓	✓	✓	✓	✓	✓	
AC Frequency Min-Nom-Max ¹	-	-	59.3 - 60 - 60.5 (with HI country setting 57 - 60 - 60.5)	-	-	-	-	Hz
Max Continuous Output Current	12.5	16	24 @ 208V 21 @ 240V	25	32	48 @ 208V 42 @ 240V	47.5	A
GFCI Threshold	-	-	-	-	-	-	-	A
Utility Monitoring, Islanding Protection, Country Configurable Threshold	-	-	-	-	-	Yes	-	Yes
INPUT								
Maximum DC Power (STC)	4950	5100	6750	8100	10250	13500	15350	W
Transformerless, ungrounded	-	-	-	Yes	-	-	-	
Max Input Voltage	-	-	-	500	-	-	-	Vdc
Nom. DC Input Voltage	-	-	-	325 @ 208V / 350 @ 240V	-	-	-	Vdc
Max Input Current ²	5.1	13	18.5 @ 208V 15.5 @ 240V	18	25	33 @ 208V 30.5 @ 240V	34.5	Adc
Max Input Short Circuit Current	-	-	-	45	-	-	-	Adc
Reverse-Polarity Protection	-	-	-	Yes	-	-	-	
Ground-Fault Isolation Detection	-	-	-	600V Sensitivity	-	-	-	
Maximum Inverter Efficiency	97.7	98.2	98.3	98.3	98	98	98	%
CEC Weighted Efficiency	97.5	98	97.5 @ 208V 98 @ 240V	97.5	97.5	97.5 @ 208V 97.5 @ 240V	97.5	%
1-y Inverter Power Consumption	-	-	+ 2.5	-	-	-	+ 4	W
ADDITIONAL FEATURES								
Supported Communication Interfaces	-	-	B2485, RS-485, Ethernet, ZigBee (optional)	-	-	-	-	
Revenue Grade Data: ANSI C12.1	-	-	Optional ³	-	-	-	-	
Rapid Shutdown - NEC 2014 690.12	-	-	Functionality enabled when SolarEdge rapid shutdown kit is installed ⁴	-	-	-	-	
STANDARD COMPLIANCE								
Safety	-	-	UL1741, UL1699B, UL1988, CSA 22.2	-	-	-	-	
Grid Connection Standards	-	-	IEEE1547	-	-	-	-	
Emissions	-	-	FCC part15 class E	-	-	-	-	
INSTALLATION SPECIFICATIONS								
AC output conductor size / AWG range	-	-	3/4" minimum / 16-6 AWG	-	-	3/4" minimum / 8-3 AWG	-	
DC input conductor size / # of strings / AWG range	-	-	3/8" minimum / 1-2 strings / 14-6 AWG	-	-	3/4" minimum / 2-2 strings / 14-6 AWG	-	
Dimensions with Safety Switch (HxWxD)	-	-	10.5 x 12.5 x 7.2 / 7.75 x 3.15 x 1.84	-	-	30.5 x 12.5 x 10.5 / 7.75 x 3.15 x 2.60	-	in / mm
Weight with Safety Switch	-	-	5.12 / 23.2	-	-	8.8 / 40.1	-	lb / kg
Cooling	-	-	Natural Convection	-	-	Natural convection and internal fan (user replaceable)	-	
Noise	-	-	< 25	-	-	< 50	-	dBA
Min-Max Operating Temperature Range	-	-	13 to +140 / 25 to +60 / 40 to +60 (version available ⁵)	-	-	-	-	T / °C
Protection Rating	-	-	NEMA 3R	-	-	-	-	

© SolarEdge Technologies, Inc. All rights reserved. UNL061002, the SolarEdge logo, optimized by Sun, all other trademarks or registered trademarks of SolarEdge Technologies, Inc. or other trademarks mentioned herein, are trademarks of their respective owners. Date: 12/2014 V.01. Subject to change without notice.

LG NeON 2 Black LG320N1K-A5

Mechanical Properties

Cells	60/14
Cell Vendor	LG
Cell Type	Monocrystalline PERC type
Cell Dimensions	156.75 (6.171 in) x 66 mm
# of Busbar	2 (2x4.0 mm Wires/Busbars)
Dimensions (L x W x H)	1630 x 1100 x 40 mm 64.21 x 43.31 x 1.57 in
Front Load	6000N
Rear Load	5400N
Weight	16 kg
Connector Type	MMA
Junction Box	IP67, 30V, 3 bypass fuses
Cables	1600 Amp, 2 ea
Glass	High Transmission, Tempered Glass
Frame	Anodized Aluminum


Certifications and Warranty

Certifications	IEC 61215, IEC 61730-1/2 UL 1709 UL 1741 (Self-test, continuous test) UL 1741 (Alternative continuous test) SGS 5101 ¹
Module Fire Performance (USA)	Type 2
Fire Rating (CANADA)	Class C
Product Warranty	12 years
Output Warranty of Pmax	Linear warranty ²

Temperature Characteristics

NOCT	45 ± 3 °C
Pmpp	0.57%/°C
Voc	0.27%/°C
Isc	0.075%/°C

Characteristic Curves



North America Sales Bureau, Inc.
 LG Electronics (USA)
 1000 Sawgrass Engineering Blvd., Ft. Lauderdale, FL 33304
 Phone: 1-800-926-7600
 www.lg.com/us


Electrical Properties (STC *)

Module	LG320N1K-A5
Maximum Power (Pmax)	3300
MPP Voltage (Vmpp)	33.3
MPP Current (Impp)	0.67
Open Circuit Voltage (Voc)	40.6
Short Circuit Current (Isc)	10.15
Module Efficiency	18
Operating Temperature	+20 ~ +40
Maximum System Voltage	1000
Maximum Series Fuse Rating	20
Power Tolerance (%)	± 0.7

Electrical Properties (NOCT*)

Module	LG320N1K-A5
Maximum Power (Pmax)	2350
MPP Voltage (Vmpp)	36.3
MPP Current (Impp)	0.61
Open Circuit Voltage (Voc)	38.1
Short Circuit Current (Isc)	8.20

Dimensions (mm/in)



Reviewed For Code Compliance
S. Dale Baker
 FL License # PX-1830

REVISIONS

DRWN	RCA
CHKD	JAC
SCALE	AS NOTED
DATE	07-09-2018

A-7

ARC DESIGN
 SALEM COUNTY OFFICE
 409 NORTH MAIN STREET
 ELMER, NEW JERSEY 08318
 (856) 712-2166 FAX: (856) 358-1511

PHOTO-VOLTAIC ARRAY
 LEWELLYN RESIDENCE
 2320 HOMEWOOD DRIVE
 ORLANDO, FL 32809

RECEIVED
 JUL 26 2018