



City of Belle Isle Job Site Card **ELECTRICAL PERMIT** 2020-01-002

Site Address: 5344 Chiswick Cir 32812 **Subdivision**

Class: Residential **Parcel Number:** 20-23-30-9373-00-190

Description of Work: Electrical - **Solar PV Installation**

Issued: **TITAN SOLAR POWER FL INC** **WILLIAMS, KENNETH M**

License # EC13008093 Contact # 813 982-9001

Payment Date & Method: 1 / 6 / 2020 Picked up by _____ Emailed

Visa Master Card Amex Discover Check / Money Order#

7 2 8 9

FOR POOL INSPECTIONS, PLEASE REFER TO MAIN POOL PERMIT FOR SPECIFIC POOL INSPECTIONS & CODES

Schedule Inspections via Email at: BDscheduling@universalengineering.com BY 3:00 PM CUT OFF TIME

Inspection Results Will Be Sent Out the Following Business Day

ELECTRICAL	INSPECTOR	DATE	COMMENTS
300 Temp Pole			
310 TUG			
320 Underground			
325 Electrical Above - Ceiling			
330 Rough			
340 Footer Steel Bonding			
350 Pool Light			
360 Pre Power			
370 Meter Re Set			
380 Final			

LOW VOLTAGE ONLY	INSPECTOR	DATE	COMMENTS
335 Rough			This inspection is only for low voltage!
375 Final			This inspection is only for low voltage!

PLEASE NOTE: In order to schedule any inspections, the PERMIT / plans-specs. must be issued and POSTED on the JOB SITE! THIS WILL AVOID ANY FAILED INSPECTIONS & RE-INSPECTION FEES. A permit expires in 6 months if approved inspections are not recorded /scheduled within that time frame. You are responsible for scheduling and keeping track all of your inspections -

☆ Inspection requests are to be emailed to BDscheduling@UniversalEngineering.com; a confirmation email will be sent back to you upon scheduling. Next-Day Inspection requests must be made by 3:00 p.m. Please include the following requirements in your request:

- 1) Project Address
- 2) Corresponding Permit Number
- 3) Type of Inspection (Please reference your permit card for inspection codes)
- 4) Date of Inspection (If no date is specified, the inspection will be scheduled for the next business day)
- 5) Contact Name
- 6) Contact Phone Number
- 7) Gate / Entry code (If applicable)
- 8) AM, PM, or Any Time (We do our best to accommodate time requests but cannot guarantee an exact arrival)

Universal Engineering Sciences - 3532 Maggie Blvd., Orlando, FL 32811407-581-8161 *
Fax 407-581-0313 www.universalengineering.com

Susan Manchester

From: Susan Manchester
Sent: Monday, December 14, 2020 8:24 AM
To: 'Doug Nguyen'
Cc: Becky Jean; CobiPermits
Subject: RE: Jean St. Charles / 5344 Chiswick Cr. Belle Isle 32812 - PV system never installed

Hello,

This email will be sufficient to close out the permit as "work never performed".

Thank you,

Susan Manchester

Permit Administration for the City of Belle Isle
Building Inspections and Code Compliance Department

3532 Maggie Blvd

Orlando, FL 32811

p 407-423-0504 Ext 23309 | f 407-423-3106



From: Doug Nguyen <doug@alliancetitlfl.com>
Sent: Friday, December 11, 2020 3:35 PM
To: Susan Manchester <SManchester@universalengineering.com>
Cc: Becky Jean <beckyjean91@yahoo.com>
Subject: Fw: Jean St. Charles / 5344 Chiswick Cr. Belle Isle 32812

Mimecast Attachment Protection has deemed this file to be safe, but always exercise caution when opening files.

Permit 2020-01-002 attached, the work was never done, what will the homeowner need to do to close it out?

Doug D. Nguyen
407.340.3344
321.733.5615 Direct Fax

Alliance Title Insurance Agency, Inc.
5401 S. Kirkman Rd. #310 (Regions Bank Building, 3rd Floor)
Orlando, Florida 32819
407.926.5780

Alliance Title Insurance Agency, Inc.
37 N. Orange Avenue, Suite 500
Orlando, Florida 32801
407.774.8353

STOP!!! PLEASE CALL US TO CONFIRM WIRE INSTRUCTIONS BEFORE SENDING WIRE TRANSFER.

Due to the new FAR BAR contract language requiring collected funds at closing (as stipulated in the Florida Administrative Code 690-186.08), as well as the overwhelming number of fraudulent cashier's checks circulating in Florida, Alliance Title requires all cash to close to be tendered in the form of a wire transfer.

From: Doug Nguyen
Sent: Friday, December 11, 2020 10:39 AM
To: cporasik@titansolarpower.com <cporasik@titansolarpower.com>
Cc: Becky Jean <beckyjean91@yahoo.com>
Subject: Jean St. Charles / 5344 Chiswick Cr. Belle Isle 32812

Dear Sir or Madam:

The City of Belle Isle says the attached permit can not be closed out until a final inspection has been completed. Are you able to take care of this for the homeowner?

Regards,

Doug D. Nguyen
407.340.3344
321.733.5615 Direct Fax

Alliance Title Insurance Agency, Inc.
5401 S. Kirkman Rd. #310 (Regions Bank Building, 3rd Floor)
Orlando, Florida 32819
407.926.5780

Alliance Title Insurance Agency, Inc.
37 N. Orange Avenue, Suite 500
Orlando, Florida 32801
407.774.8353

STOP!!! PLEASE CALL US TO CONFIRM WIRE INSTRUCTIONS BEFORE SENDING WIRE TRANSFER.

Due to the new FAR BAR contract language requiring collected funds at closing (as stipulated in the Florida Administrative Code 690-186.08), as well as the overwhelming number of fraudulent cashier's checks circulating in Florida, Alliance Title requires all cash to close to be tendered in the form of a wire transfer.



City of Belle Isle
 Universal Engineering Sciences 3532 Maggie Blvd., Orlando, FL 32811
 Tel 407-581-8161 * Fax 407-581-0313 * www.universalengineering.com

RECEIVED
 JAN 02 2020
 BY

APPLICATION FOR ELECTRICAL PERMIT

WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. A NOTICE OF COMMENCEMENT MUST BE RECORDED AND POSTED ON THE JOB SITE BEFORE THE FIRST INSPECTION. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT.

DATE OF APPLICATION: 1-2-2020 PERMIT NUMBER 2020-01-002

The undersigned hereby applies for a permit to make electrical installations as indicated below. PLEASE PRINT

Project Address 5344 Chiswick Cir 5344 Chiswick Circle Belle Isle FL 32809 32812

Property Owner St Charles Jean St. Charles Jean Phone _____

Property Owner's Mailing Address 5344 Chiswick Cir City Belle Isle

State FL Zip Code 32812 Parcel Id Number: 20-23-30-9373-00-190
 To obtain this information, please visit <http://www.ocpal.org/Searches/ParcelSearch.aspx>

Class of Building: Old New Type of Building: Residential Commercial Other
 Type of Work: New Alteration Addition Repair Low Voltage New Existing

solar PV installation

INDICATE THE QUANTITY OF ALL EQUIPMENT TO BE INSTALLED

Dishwasher _____ Exhaust Fan _____ Disposal _____ Water Heater _____
 Hood Fan _____ Dryer _____ Paddle Fan _____ Outlets _____
 Fixtures _____ Spa _____ Pool _____ Switches _____
 Electric Signs _____ Meter Reset _____ Low Voltage _____ Stoves _____
 Pumps _____ Motors _____ Air Conditioning (tons) _____ Furnace (KW) _____

Temporary Construction Pole _____ One (1) New Meter Service _____ Amperage/Voltage/Phase _____

Meter Service Upgrade from _____ to _____ = _____
 Amperage/Voltage/Phase Amperage/Voltage/Phase Difference in Size

Relocate Existing Meter Service (No Service Size Change) _____

Other: solar PV installation Install Photovoltaic system per plans

PERMIT FEE BASED ON METER SERVICE SIZE SCHEDULE \$ _____
 (IF NO METER SERVICE WORK BEING DONE, USE VALUATION OF JOB FOR PERMIT FEE)

VALUATION OF JOB (VALUATION OF ALL MATERIALS, LABOR, AND FIXTURES INSTALLED) \$ 67000

Building Official: Benjamin Curid Date 1/3/2020
 Verified Contractor's Licenses & Insurance are on file (SW) Date 1-2-20

Permit Fee = \$ 367.-
 Review Fee = \$ 183.50
 1% BCAIB Fee = \$ 5.51
 1.5% DCA Fee = \$ 8.26
 TOTAL Permit = \$ 564.27

NOV 17 2019 GL & WS STRE rec'd

I hereby certify that the above is true and correct to the best of my knowledge.

I hereby make Application for Permit as outlined above, and if same is granted I agree to conform to all Florida Building Code Regulations and City Ordinances regulating same and in accordance with plans submitted. The issuance of this permit does not grant permission to violate any applicable Town and/or State of Florida codes and/or ordinances.

LICENSE HOLDER SIGNATURE _____ LICENSE # EC13008093

LICENSE HOLDER NAME Kenneth Williams COMPANY NAME Titan Solar Power FL

Street Address 525 W Baseline Rd

City Mesa State AZ Zip Code 85210 Phone Number 813-982-9001

Email Address CPerasik@titansolarpower.com

NOTE: The Building Permit Number is required if the Electrical Installation is associated with any construction or alteration where a Building Permit has been issued.

Building Permit Number _____

170032

37
330
367.2
183.50
550.50

PAID
1-6-20
7284

Permit Number: 2020-01-062
Folio/Parcel Identification Number: 20-23-30-9373-00-190
Prepared by: Cori Porasik

Return to: _____



NOTICE OF COMMENCEMENT

State of Florida, County of Orange
The undersigned hereby gives notice that improvement will be made to certain real property, and in accordance with Chapter 713, Florida Statutes, the following information is provided in this Notice of Commencement.

- Description of property** (legal description of the property, and street address if available)
WINDSOR PLACE PHASE 1 30/28 LOT 19 5344 Chiswick Cir Belle Isle FL 32812
- General description of improvement**
Roof Top Solar
- Owner information or Lessee information if the Lessee contracted for the improvement**
Name St Charles Jean
Address 5344 Chiswick Cir
Interest in Property Owner
Name and address of fee simple titleholder (if different from Owner listed above)
Name _____
Address _____
- Contractor**
Name Titan Solar Power FL Telephone Number 813-982-8001
Address 12221 N US 301 Thonotosassa FL 33592
- Surety** (if applicable, a copy of the payment bond is attached)
Name _____ Telephone Number _____
Address _____ Amount of Bond \$ _____
- Lender**
Name _____ Telephone Number _____
Address _____
- Persons within the State of Florida designated by Owner upon whom notices or other documents may be served as provided by §713.13(1)(a)7, Florida Statutes.**
Name _____ Telephone Number _____
Address _____
- In addition to himself or herself, Owner designates the following to receive a copy of the Lienor's Notice as provided in §713.13(1)(b), Florida Statutes.**
Name _____ Telephone Number _____
Address _____
- Expiration date of notice of commencement** (the expiration date may not be before the completion of construction and final payment to the contractor, but will be 1 year from the date of recording unless a different date is specified)

WARNING TO OWNER: ANY PAYMENTS MADE BY THE OWNER AFTER THE EXPIRATION OF THE NOTICE OF COMMENCEMENT ARE CONSIDERED IMPROPER PAYMENTS UNDER CHAPTER 713, PART I, SECTION 713.13, FLORIDA STATUTES, AND CAN RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. A NOTICE OF COMMENCEMENT MUST BE RECORDED AND POSTED ON THE JOB SITE BEFORE THE FIRST INSPECTION. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE COMMENCING WORK OR RECORDING YOUR NOTICE OF COMMENCEMENT.


Under penalty of perjury, I declare that I have read the foregoing notice of commencement and that the facts stated in it are true to the best of my knowledge and belief.

Jean St Charles Signature of Owner or Lessee, or Owner's or Lessee's Authorized Officer, Director, Partner, Manager
Owner Signatory's Title/Office


The foregoing instrument was acknowledged before me this 6 day of April by Jean St Charles
AS _____ for _____
name of party on behalf of whom instrument was executed

as _____
type of party (e.g., officer, trustee, attorney in fact)

Signature of Notary Public - State of Florida



Personally Known _____ OR Produced ID
Type of ID Produced FL DL



LOCATION MAP




IRRADIANCE MAP



3D RENDERING


PV STRING INVERTER
PV DISCONNECT
EXISTING ELECTRIC METER

ARRAY-B
TILT=30°
AZIMUTH= 217° (SW)



ARRAY-A
TILT=30°
AZIMUTH= 127° (SE)

Reviewed for Code Compliance
Universal Engineering Sciences



ARRAY LAYOUT
SCALE: 3/16" = 1'-0"

PROJECT DESCRIPTION

INSTALLATION OF GRID-TIED PHOTOVOLTAIC STRING INVERTER SYSTEM ON SHINGLE ROOF OF EXISTING FAMILY RESIDENCE.

SYSTEM CAPACITY: 15.04 KW DC / 11.4 KW AC

PV PANELS: (47) Q.PEAK DUO G5 - 320W - 60 CELL

OPTIMIZERS: (47) OPTIMIZERS P320

INVERTER: (1) SE11400H-US 240V INVERTER FROM SOLAR EDGE

RACKING SYSTEM: IRONRIDGE XR RAIL FAMILY MODEL XR100

ARRAY-A: 27 PANELS ON PORTRAIT SETUP FACING SOUTHEAST, RAILS NORTHEAST TO SOUTHWEST ON PITCHED ROOF

ARRAY-B: 20 PANELS ON PORTRAIT SETUP FACING SOUTHWEST, RAILS SOUTHEAST TO NORTHWEST ON PITCHED ROOF

GENERAL NOTES

PER FL. STATUTE 377.705 (REVISED 7/1/2017), I RAFAEL A. GONZALEZ SOTO, P.E. 83104 AN ENGINEER LICENSED PURSUANT TO CHAPTER 471, CERTIFY THAT THE PV ELECTRICAL SYSTEM AND ELECTRICAL COMPONENTS ARE DESIGNED AND APPROVED USING THE STANDARDS CONTAINED IN THE MOST RECENT VERSION OF THE FLORIDA BUILDING CODE.

APPLICABLE CODES: 2017 FLORIDA BUILDING CODE 6TH, ASCE 7-10 MINIMUM DESIGN LOADS FOR BUILDING AND OTHER STRUCTURES, NEC 2014 ELECTRICAL CODE

ALL WIND DESIGN CRITERIA AND PARAMETERS ARE FOR HIP AND GABLE RESIDENTIAL ROOFS, CONSIDERING FROM A 7° TO A MAXIMUM 27° (2/12 TO A MAXIMUM 6/12 PITCH ROOF IN SCHEDULE ALL RESIDENTIAL ROOFS SHALL NOT EXCEED 30°-0" MEAN ROOF HEIGHT. ROOF SEALANTS SHALL CONFORM TO ASTM C920 AND ASTM 6511, AND

IS RESPONSIBILITY OF THE CONTRACTOR TO PILOT FILL ALL HOLES. CONTRACTOR SHALL ENSURE ALL ROOF PENETRATIONS TO BE INSTALLED AND SEALED PER 2017 FLORIDA BUILDING CODE OR LOCAL GOVERNING CODE.

ALL WIRING METHODS AND INSTALLATION PRACTICES SHALL CONFORM TO THE NATIONAL ELECTRICAL CODE (NEC) 2014, LOCAL STATE CODES, AND OTHER APPLICABLE LOCAL CODES. MEANS SHALL BE PROVIDED TO DISCONNECT ALL CURRENT CARRYING CONDUCTORS OF THE PHOTOVOLTAIC POWER SOURCE FROM ALL OTHER CONDUCTORS IN THE BUILDING. CONNECTORS TO BE TORQUED PER DEVICE LISTING, OR MANUFACTURERS RECOMMENDATIONS. NON-CURRENT CARRYING METAL PARTS SHALL BE CHECKED FOR PROPER GROUNDING.

REQUIRED SAFETY SIGNS AND LABELS SHALL BE PERMANENTLY ATTACHED BY ADHESIVE, OR OTHER MECHANICAL MEANS. LABELS SHALL COMPLY WITH ARTICLE 690 VI OF THE NEC 2014 OR OTHER APPLICABLE STATE AND LOCAL CODES. SEE LABELS AND MARKING PAGE FOR MORE INFORMATION.

SHEET SUMMARY


C-1	COVER SHEET
E-1	SINGLE LINE
E-2	LABELS
S-1	STRUCTURAL PLAN
S-2	RACKING PLAN
D-1	DATA SHEET
D-2	DATA SHEET
D-3	DATA SHEET

PROJECT INFORMATION

PROJECT LATITUDE	28.477326	MIN AMBIENT TEMP	-5 ° C
PROJECT LONGITUDE	-81.335678	MAX AMBIENT TEMP	35 ° C
UTILITY NAME	FPL	WIND EXPOSURE	C
AHJ	SHILLA OJAI	MAX WIND SPEED	136 MPH

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	JEAN STCHARLES	SHEET NAME	COVER SHEET				
			ENGPARTNERS, LLC C.A. 32661 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786 - 393 - 4740	Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:09:14 -05'00'	TITAN SOLAR POWER FL, INC 12221 N US HIGHWAY 301 THONOTASASSA, FL 33592 (813) 982 -9001 #EC13068093		PROJECT	PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM	PROJECT ID				TSP32470	DESIGNED BY
							ADDRESS	5344 Chiswick Cir FL 3281, Belle Isle, FL 32812, USA	INSTALL DETAILS	SHINGLE	DATE	11-18-2019	SHEETS	1 OF 8
							PARCEL NUMBER FOLIO:	20-23-30-9373-00-190						

WIRE TAG	WIRE SIZES, QUANTITY & TYPE			RACEWAY SIZE, TYPE, LOCATION & INFO.			WIRE AMPACITY CALCULATIONS				ADDITIONAL INFORMATION						
	CONDUCTOR QTY. SIZE & TYPE	NEUTRAL QTY. SIZE & TYPE	GROUND QTY. SIZE & TYPE	RACEWAY SIZE & TYPE	RACEWAY LOCATION	RACEWAY HEIGHT ABOVE ROOF	OUTPUT CURRENT	125% OF OUTPUT CURRENT	MIN OCPD	WIRE DE-RATED CALCULATION				DIST.	VOLTAGE	VOLTAGE DROP %	CONDUIT FILL %
										WIRE RATING	AMBIENT TEMP	# OF COND.	FINAL AMPACITY				
DC.1 (BEFORE JB) DC.2 (AFTER JB) AC.1(FROM INVERTER TO SERVICE)	#10 AWG PV WIRE (6)#10 AWG THWN-2 (2) #6 AWG THWN-2	(1) #6 AWG THWN-2	(1) #8 AWG BARE COPPER (1) #8 AWG THWN-2 (1) #8 AWG THWN-2	NOT APPLICABLE 3/4" EMT CONDUIT 1" EMT CONDUIT	UNDER ARRAY ABOVE ROOF EXTERIOR WALL	1/2" TO 3-1/2" 1/2" TO 3-1/2" "N/A"	15A 15A 47.5A	18.8A 18.8A 59.375A	20A 20A 60A	40A X 0.76 X 1 = 30.4 A 40A X 0.76 X 0.8 = 24.3 A 55A X 0.76 X 1 = 41.8 A	10 FT. 20 FT. 5 FT.	350V 350V 240V	0.11% 0.21% 0.1%	6.4% 8.1% 7.7%			



PV MODULE

MANUFACTURER: QCELLS SOLAR
MODEL: Q.PEAK DUO G5 320W
QUANTITY.....(47)
POWER AT STC.....320W
POWER AT PTC.....240W
V-OC (OPEN-CIRCUIT VOLTAGE).....40.40V
V-MP (MAX-POWER VOLTAGE).....33.65V
I-SC (SHORT-CIRCUIT CURRENT).....10.14A
I-MP (MAX-POWER CURRENT).....9.66A
MNFR V.OC TEMP COEFFICIENT: -0.30%/C

PV OPTIMIZER

MANUFACTURER: SOLAREEDGE
MODEL: P320
QUANTITY.....47
MAXIMUM I-SC INPUT.....11A
MAXIMUM V-OC INPUT.....48V
MAXIMUM POWER PER STRING...5700W

INVERTER

SOLAREEDGE TECHNOLOGIES
SE-11400H-US(240V)
MODEL: SE-11400H-US
MAX OUTPUT CURRENT.....47.5A
MINIMUM OCPD.....60A
MAX NUMBER OF STRINGS.....3
NUMBER OF MPPT'S.....1
MAXIMUM INPUT VOLTAGE.....480V
TRANSFORMERLESS (Y/N).....YES

OPERATING CURRENT.....15A
OPERATING VOLTAGE.....380V
MAXIMUM SYSTEM VOLTAGE.....500V
SHORT CIRCUIT CURRENT.....12.8A


LEGEND:

1	PV MODULES SLA-M 320 FROM SILFAB SOLAR 60 CELL P:320W, VMP: 32.8V, VOC: 39.85V, IMP: 9.16A, ISC: 9.71A	6	2 #6 L1,L2 THWN-2 1 #8 TWHN-2 GROUND 1" EMT CONDUIT
2	2 #10 PV WIRE 1 #8 BARE WIRE GROUND 3/4" EMT CONDUIT	7	PV SYSTEM DISCONNECT RATED FOR 60A AIC RATING 100KA
3	NEMA3R JUNCTION BOX	8	PV BACKFEED BREAKER 2P-60A
4	6 #10 THWN-2 1 #10 THWN-2 GROUND 3/4" EMT CONDUIT	8	EXISTING FPL UTILITY METER BASE 200A RATED WITH 150A MAIN BREAKER AIC 10KA
5	SE11400H-US 240V INVERTER FROM SOLAR EDGE POWER: 11.4 KW, IMAX: 59.375A EFF @240V: 99% WITH INTEGRATED RAPID SHUTDOWN MECHANICAL DC 2P SWITCH		

SINGLE LINE DIAGRAM



REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	JEAN STCHARLES	SHEET NAME	SINGLE LINE				
			ENGPARTNERS, LLC C.A. 32661 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786-393-4740	Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:09:47 -05'00'	TITAN SOLAR POWER FL, INC 12221 N US HIGHWAY 301 THONOTASSA, FL 33592 (813) 982-9001 #EC13008093		PROJECT	PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM	PROJECT ID	TSP32470	DESIGNED BY	ENG. RAFAEL A. GONZALEZ SOTO, PE	SHEET TITLE	E-1
							ADDRESS	5344 Chiswick Cir FL 3281, Belle Isle FL 32812, USA	INSTALL DETAILS	SHINGLE	DATE	11-16-2019	SHEETS	2 OF 8
							PARCEL NUMBER	FOLIO: 20-23-30-9373-00-190						



Reviewed for Code Compliance
Universal Engineering Sciences

1 Combiner Box / Circuits / Conduit Combiner Box / Enclosures / EMT Enclosures

WARNING

ELECTRICAL SHOCK HAZARD
DO NOT TOUCH TERMINALS ON BOTH LINE AND LOAD SIDES MAY BE ENERGIZED IN THE OPEN POSITION

NEC 690.17 (E) | Part No. 596-00497

WARNING

ELECTRICAL SHOCK HAZARD
THE DC CONDUCTORS OF THIS PHOTOVOLTAIC SYSTEM ARE UNGROUNDED AND MAY BE ENERGIZED

NEC 690.35 (E) | Part No. 596-00598

WARNING

TURN OFF PHOTVOLTAIC AC DISCONNECT PRIOR TO WORKING INSIDE PANEL

NEC 110.27 (C) & OSHA 1910.145 (f)(7) | Part No. 596-00499

2 AC Disconnect / Breaker / Points of Connection

PHOTOVOLTAIC DC DISCONNECT

IFC 605.11.1, IFC 605.11.1.4, NEC 690.15, NEC 690.14(C)(2), NEC 690.13 (B) | Part No. 596-00237

NOMINAL OPERATING AC VOLTAGE	120/240V
NOMINAL OPERATING AC FREQUENCY	60Hz
MAXIMUM AC POWER	11.4KW
MAXIMUM AC CURRENT	47.5A
MAX OVERCURRENT DEVICE RATING FOR AC MODULE PROTECTION	60

WARNING

ELECTRICAL SHOCK HAZARD
DO NOT TOUCH TERMINALS ON BOTH LINE AND LOAD SIDES MAY BE ENERGIZED IN THE OPEN POSITION

NEC 690.17 (E) | Part No. 558-00497

PHOTOVOLTAIC AC DISCONNECT

MAXIMUM AC OPERATING CURRENT	47.5A
NOMINAL OPERATING AC VOLTAGE	240V

NEC 690.54 | Part No. 596-00239

3 Main Service Disconnect

WARNING

ELECTRICAL SHOCK HAZARD
DO NOT TOUCH TERMINALS ON BOTH LINE AND LOAD SIDES MAY BE ENERGIZED IN THE OPEN POSITION

NEC 690.17 (E) | Part No. 558-00497

WARNING

TURN OFF PHOTVOLTAIC AC DISCONNECT PRIOR TO WORKING INSIDE PANEL

NEC 690.5(C) | Part No. 558-00499

MAIN PHOTOVOLTAIC SYSTEM DISCONNECT

CAUTION: SOLAR ELECTRIC SYSTEM CONNECTED
NEC 690.15 & NEC 690.13(B) | Part No. 558-00613

7 Main Service Disconnect / Utility Meter

MAIN PHOTOVOLTAIC SYSTEM DISCONNECT

8 AC Disconnect

PHOTOVOLTAIC SYSTEM EQUIPPED WITH RAPID SYSTEM SHUTDOWN

4 EMT / Conduit Raceways
**(Reflective Material Required)*

WARNING: PHOTOVOLTAIC POWER SOURCE

NEC 690.31 | Part No. 558-00206

5 Inverter

WARNING

ELECTRICAL SHOCK HAZARD
IF A GROUND FAULT IS INDICATED NORMALLY GROUNDED CONDUCTORS MAY BE UNGROUNDED AND ENERGIZED

NEC 690.5 (C) | Part No. 596-00498

PHOTOVOLTAIC AC DISCONNECT

MAXIMUM AC OPERATING CURRENT	47.5A
NOMINAL OPERATING AC VOLTAGE	240V

NEC 690.54 | Part No. 596-00239

6 Breaker Panel / Pull Boxes

WARNING

ELECTRICAL SHOCK HAZARD
IF A GROUND FAULT IS INDICATED NORMALLY GROUNDED CONDUCTORS MAY BE UNGROUNDED AND ENERGIZED

NEC 690.5 (C) | Part No. 558-00498

WARNING

TURN OFF PHOTVOLTAIC AC DISCONNECT PRIOR TO WORKING INSIDE PANEL

NEC 110.27 (C) & OSHA 1910.145 (f)(7) | Part No. 558-00499

WARNING

ELECTRICAL SHOCK HAZARD
DO NOT TOUCH TERMINALS ON BOTH LINE AND LOAD SIDES MAY BE ENERGIZED IN THE OPEN POSITION

NEC 690.17 (E) | Part No. 558-00497

DO NOT DISCONNECT UNDER LOAD

NEC 690.33 (E)(2) | Part No. 558-00244

CAUTION

PHOTOVOLTAIC SYSTEM CIRCUIT IS BACKFED

NEC 705.15(D)(4) & NEC 690.64 | Part No. 558-00495

WARNING

DUAL POWER SOURCE
PHOTOVOLTAIC SYSTEM CIRCUIT IS BACKFED

NEC 705.12(D)(4) & NEC 690.64 | Part No. 558-00495

WARNING


INVERTER OUTPUT CONNECTION. DO NOT RELOCATE THIS OVERCURRENT DEVICE

NEC 705.12(D)(2)(C) | Part No. 558-00589

PV SAFETY LABELS

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	SHEET NAME
			ENGPARTNERS, LLC C.A. 32861 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786 - 393 - 4740	 Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:10:03 -05'00'	TITAN SOLAR POWER FL, INC. 12221 N US HIGHWAY 301 THONOTASSA, FL 32592 (813) 982 - 9001 #EC13008093		JEAN STCHARLES PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM 5344 Chivwick Cir FL 32811, Belle Isle FL 32812, USA FOLIO: 20-23-30-9373-00-190	LABELS PROJECT ID: TSP32470 DESIGNED BY: ENG. RAFAEL A. GONZALEZ SOTO, PE DATE: 11-18-2019 SHEET TITLE: E-2 SHEETS: 3 OF 8

ROOF AREA	
EXISTING SHINGLE ROOF	
TOTAL ROOF AREA:	5263.70 sq.-ft
TOTAL PHOTOVOLTAIC AREA:	852.11 sq.-ft
PERIMETER WIDTH:	6.68 ft
PRESSURE ZONE:	1 & 2
MEAN ROOF HEIGHT:	17.1 ft
ROOF SLOPE:	6/12 ft
TOTAL MODULES:	47
TOTAL ROOF MOUNTS:	139
ZONE 1	- 22.76 psf
ZONE 2	- 39.62 psf
ZONE 3	- 39.62 psf



SCALE: 3/16"=1'-0"

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	SHEET NAME
			ENGPARTNERS, LLC C.A. 32661 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786 - 393 - 4740	Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:10:16 -05'00'	TITAN SOLAR POWER FL, INC. 12221 N US HIGHWAY 301 THONOTASSA, FL 33592 (813) 982 -9001 #EC13008093		JEAN STCHARLES PV GRID-TIED 15.04 KW DC /11.4 KW AC STRING INVERTER SYSTEM 5344 Chiswick Cir FL 3281, Belle Isle, FL 32812, USA FOLIO: 20-23-30-9373-00-190	STRUCTURAL PLAN PROJECT ID: TSP32470 SHEET TITLE: S-1 SHEETS: 4 OF 8 DESIGNED BY: ENG. RAFAEL A. GONZALEZ SOTO, PE DATE: 11-18-2019 INSTALL DETAILS: SHINGLE


Slotted L-Foot

Our Slotted L-foot are engineered for most roof mounting applications. Vertical slots allow for easily dropping in rails with attached hardware and provide adjustability to account for roof irregularities.

Property	Value
Material	5000 Series Aluminum
Finish	Mill & Black
Height	3"
Width	2"
Depth	2"
Length of Vertical Slot	1.125"
Weight	0.22 Lbs
Hardware	3/8" SS

XR100 Rail

XR100 is the ultimate residential mounting rail. It supports a range of wind and snow conditions, while also maximizing spans.



Property	Value
Material	6000 Series Aluminum
Finish	Clear & Black Anodized
Beam Height	2.44"
Weight / Linear Foot	0.68 Lbs
Total Cross-Sectional Area	0.582 in ²
Section Modulus (X-axis)	0.297 in ³
Moment of Inertia (X-axis)	0.390 in ⁴
Moment of Inertia (Y-axis)	0.085 in ⁴
Torsional Constant	0.214 in ³
Polar Moment of Inertia	0.126 in ⁴

Mid Clamp

IronRidge Mid Clamps secure PV modules to the rail when there are multiple modules in a row.



Property	Value
Material	5000 Series Aluminum
Finish	Mill & Black
Spacing between Modules	1/4"
Width	1"
Depth	1.5"
Weight	0.05 Lbs
Hardware	1/4"-20 SS Nut and Bolt


End Clamp

IronRidge End Clamps secure PV modules to XR Rails using the top slot, independent upon the module's mounting holes.



Property	Value
Material	5000 & 6000 Series Aluminum
Finish	Mill & Black
Height	Varies depending on Module
Width	1.5"
Depth	1.5"
Weight	0.05 Lbs
Hardware	1/4"-20 SS Nut and Bolt

ATTACHMENT DIAGRAM 2 ROWS OF RAILS PER MODULE



ARRAY WIND LOAD CALCULATIONS

SOLAR PANEL	42
Total Area (SF)	852.11
Wind Load (PSF)	-39.62
Total Wind Load (lbs.)	-33,760.6
Total Roof Mounts (#)	139
Tension Force per Mount (lbs.)	242.88

LAG BOLT PULL OUT CALCULATIONS

Spruce, Pine,	Per inch Thread Depth	268lbs
SS Lag Bolt 5/16" x 4"	Min. Thread Depth	0'-3"
Wood Strength x Thread Depth = Pull Out Strength		
266 lbs. x 3 in = 798 lbs.		
Allowable Pull Out Strength per Lag Bolt		
798 lbs.		
Max. Pull Out Strength Required per Lag Bolt		
242.88		
Lag Bolt Pull Out Strength Safety Factor		
3.29		

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

ASCE 7-10 Velocity Pressure

Lag Screw Installation Guidelines

- Determine location for the Mount on roof by drilling through the center of truss from bottom with 5/32" drill bit.
- Mark mounting holes for Mount on underlayment. Mounting holes should be centered on the trusses.
- Drill 15/64" pilot hole.
- Apply sealant to bottom of Mount.
- Place Mount over roof underlayment with holes in roof.
- Apply sealant to bottom of Mount, apply sealant to lag screws and fasten Mount securely to trusses.
- Apply additional sealant to top assembly to be sure all penetrations are sealed.

Notes: (1) Thread must be embedded in the side grain of a Trusses or other structural member integral with the building structure. (2) Lag Bolts must be located in the middle third of the structural member. (3) These values are not valid for wet services. (4) This table does not include shear capacities. If necessary, contact a local engineer to specify lag bolt size with regard to shear forces. (5) Install lag bolts with head and washer flush to surface (no gap). Do not over-torque. (6) Withdrawal design values for lag screw connections shall be multiplied by applicable adjustment factors if necessary. See table 10.3.1 in the American Wood Council NDS for Wood Construction.

RAIL XR100	FLUSH MOUNT SYSTEM SPAN TABLE (Inches) PORTRAIT INSTALLATION (MAXIMUM MODULE LENGTH 67.5") EXPOSURE B			
	GROUND SNOW: 0 psf			
WIND SPEED (mph)	ROOF SLOPE (degs.)	ZONE 1	ZONE 2	ZONE 3
160	5	93	70	57
	10	97	72	58
	15	96	71	58
	20	95	71	58
	25	94	70	57
	30	85	81	81
	35	85	81	81
	40	84	80	80
45	84	79	79	

DESIGN WIND PRESSURE CALCULATIONS FOR SOLAR MODULES INSTALLED ON ROOF

ABOUT THIS TOOL:
This tool is based on the ASCE Wind Loads on Enclosed Buildings. Design wind pressures are calculated using ASCE 7-10 equations 62-1, 62-2, 62-3, 62-4, 62-5, and 62-6. All values are in feet. Mean roof height must be less than 50 feet.

SITE INFORMATION

FBC VERSION	2017	RISK CATEGORY	II
MEAN ROOF HEIGHT (ft)	17.1	EXPOSURE CATEGORY	C
LENGTH (ft)	73.7	ROOF SLOPE (°)	30
WIDTH (ft)	66.8	ROOF TYPE	HIPPED
PARAPET HEIGHT (ft)	0	ULTIMATE WIND SPEED	157mph
MODULE LENGTH (ft)	5.53	NOMINAL WIND SPEED	143mph
MODULE WIDTH (ft)	3.28	K _z	0.85
# OF MODULES IN ROW	12	K _{z1}	1.0
EFFECTIVE WIND AREA (ft ²)	44.62	K _{z2}	0.85

DESIGN CALCULATIONS

VELOCITY PRESSURE (q) = 0.00256 K_z K_{z1} K_{z2} V_{max}²
VELOCITY PRESSURE (ASD) 20.50

WIDTH OF PRESSURE COEFFICIENT WIDTH 6.68'

EXTERNAL PRESSURE COEFFICIENT ZONE 1 0.5 -0.9
ZONE 2 0.5 -1.7
ZONE 3 0.5 -1.7

INTERNAL PRESSURE COEFFICIENT (i_w) 0.18

DESIGN PRESSURES

ROOF ZONE	DOWN	UP
1	14.33	-22.76 psf
2	14.33	-30.82 psf
3	14.33	-30.82 psf

Uni-Rac Specs. Lag pull-out (withdrawal) capacities (lbs) in typical roof lumber (ASD)

Specific gravity	STAINLESS STEEL Lag screw specifications	
	5/16" shaft, *	per inch thread depth
Douglas Fir, Larch	0.50	266
Douglas Fir, South	0.46	235
Engelman Spruce, Lodgepole Pine (MSR 1650 I & higher)	0.46	235
Hem, Fir, Redwood (close grain)	0.43	212
Hem, Fir (North)	0.46	235
Southern Pine	0.55	307
Spruce, Pine, Fir	0.42	205
Spruce, Pine, Fir (E of 2 million psi and higher grades of MSR and MEL)	0.50	266

Sources: American Wood Council, NDS 2005, Table 11.2A, 11.3A

Bostik
915
HUBRICANT, STRONG POLYURETHANE SEALANT

KEY FEATURES

- MIAMI-DADE approved
- Works on all types of substrates including most exterior coated materials
- Cost-effective long term adhesive solution

DESCRIPTION

915 is a two-part, polyurethane adhesive/sealant. It is designed for use in a wide range of applications, including bonding of metal, wood, and masonry. It provides a strong, durable bond that is resistant to weathering and aging.

APPLICATIONS

915 is used for bonding of metal, wood, and masonry. It is also used for sealing gaps and joints in exterior applications. It provides a strong, durable bond that is resistant to weathering and aging.

INSTALLATION INSTRUCTIONS

1. Prepare surfaces to be bonded. Surfaces must be clean, dry, and free of oil, dirt, and loose material. 2. Mix the adhesive/sealant thoroughly. 3. Apply the adhesive/sealant to the surfaces to be bonded. 4. Press the surfaces together firmly. 5. Allow the adhesive/sealant to cure for the recommended time.

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	SHEET NAME
			ENGPARTNERS, LLC C.A. 32661 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786-393-4740	Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:10:35 -05'00'	TITAN SOLAR POWER FL, INC 12221 N US HIGHWAY 301 THONOTASSA, FL 33592 (813) 982-9001 #EC13008093		JEAN STCHARLES PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM 5344 Chiswick Cir FL 32812, USA FOLIC: 20-23-30-9373-00-190	RACKING PLAN PROJECT ID: TSP32470 DESIGNED BY: ENG. RAFAEL A. GONZALEZ SOTO, PE DATE: 11-18-2019 SHEET TITLE: S-2 SHEETS: 5 OF 8



The new Q.PEAK DUO-G5 solar module from Q CELLS impresses thanks to innovative Q.ANTUM DUO Technology, which enables particularly high performance on a small surface. Q.ANTUM's world-record-holding cell concept has now been combined with state-of-the-art circuitry half cells and a six-busbar design, thus achieving outstanding performance under real conditions — both with low-intensity solar radiation as well as on hot, clear summer days.

- Q.ANTUM TECHNOLOGY: LOW LEVELISED COST OF ELECTRICITY**
Higher yield per surface area, lower BOS costs, higher power classes, and an efficiency rate of up to 19.9%.
- INNOVATIVE ALL-WEATHER TECHNOLOGY**
Optimal yields, whatever the weather with excellent low-light and temperature behaviour.
- ENDURING HIGH PERFORMANCE**
Long-term yield security with Anti LID Technology, Anti PID Technology¹, Hot-Spot Protect and Traceable Quality Tra.Q™.
- EXTREME WEATHER RATING**
High-tech aluminium alloy frame, certified for high snow (5400 Pa) and wind loads (4000 Pa).
- A RELIABLE INVESTMENT**
Inclusive 12-year product warranty and 25-year linear performance warranty².
- STATE OF THE ART MODULE TECHNOLOGY**
Q.ANTUM DUO combines cutting edge cell separation and innovative wiring with Q.ANTUM Technology.

THE IDEAL SOLUTION FOR:



Engineered in Germany




¹ APT test conditions according to IEC/TS 62804-1:2015, method B I-150CV, 168h
² See data sheet on rear for further information.

Q CELLS

MECHANICAL SPECIFICATION

Format	1585 mm x 1000 mm x 32 mm (including frame)
Weight	18,7 kg
Front Cover	3,2 mm thermally pre-stressed glass with anti-reflection technology
Back Cover	Composite film
Frame	Black anodised aluminium
Cell	5 x 20 monocrystalline Q.ANTUM solar half cells
Junction box	70-85 mm x 50-70 mm x 13-21 mm Protection class IP67, with bypass diodes
Cable	4 mm ² Solar cable, (-) 1100 mm, (+) 1100 mm
Connector	Multi-Contact, MC4, IP65 and IP68




ELECTRICAL CHARACTERISTICS


POWER CLASS	315	320	325	330	
MINIMUM PERFORMANCE AT STANDARD TEST CONDITIONS, STC¹ (POWER TOLERANCE ±5 W / -0 W)					
Power at MPP ²	P_{MPP} [W]	315	320	325	330
Short Circuit Current ³	I_{sc} [A]	10.04	10.09	10.14	10.20
Open Circuit Voltage ⁴	V_{oc} [V]	39.87	40.13	40.40	40.66
Current at MPP ²	I_{MPP} [A]	9.55	9.60	9.66	9.71
Voltage at MPP ²	V_{MPP} [V]	32.98	33.32	33.65	33.98
Efficiency ⁵	η [%]	≥ 18.7	≥ 19.0	≥ 19.3	≥ 19.6
MINIMUM PERFORMANCE AT NORMAL OPERATING CONDITIONS, NOCT⁶					
Power at MPP ²	P_{MPP} [W]	233.4	237.2	240.9	244.6
Short Circuit Current ³	I_{sc} [A]	8.09	8.14	8.18	8.22
Open Circuit Voltage ⁴	V_{oc} [V]	37.30	37.54	37.79	38.04
Current at MPP ²	I_{MPP} [A]	7.51	7.56	7.60	7.64
Voltage at MPP ²	V_{MPP} [V]	31.07	31.39	31.70	32.01

¹ 1000 W/m², 25 °C, spectrum AM 1.5G ² Measurement tolerance: STC ± 3%, NOC ± 3% ³ 1000 W/m², NOCT, spectrum AM 1.5G ⁴ Typical values, actual values may differ

Q CELLS PERFORMANCE WARRANTY



At least 95% of nominal power during first year; degradation per year at least 0.54% of nominal power up to 10 years; at least 85% of nominal power up to 25 years.
All data within measurement tolerances. Full warranties in accordance with the warranty terms of the Q CELLS sales organization of your respective country.



Typical module performance under low irradiance conditions in comparison to STC conditions (25 °C, 1000 W/m²)

TEMPERATURE COEFFICIENTS

Temperature Coefficient of I_{sc}	α [%/K]	+0.04	Temperature Coefficient of V_{oc}	β [%/K]	-0.28
Temperature Coefficient of P_{MPP}	γ [%/K]	-0.37	Normal Operating Cell Temperature	NOCT [°C]	45

PROPERTIES FOR SYSTEM DESIGN

Maximum System Voltage	V_{MPP} [V]	1000	Safety Class	II
Maximum Reverse Current	I_r [A]	20	Fire Rating	C
Push/Pull Load (Test-load in accordance with IEC 61215)	[Pa]	5400/4000	Permitted Module Temperature On Continuous Duty	-40 °C up to +85 °C

QUALIFICATIONS AND CERTIFICATES

VDE Quality Tested, IEC 61215 (Ed. 2), IEC 61730 (Ed. 1), Application class A
This data sheet complies with DIN EN 50380.



NOTE: Installation instructions must be followed. See the installation and operating manual or contact our technical service department for further information on approved installation and use of this product.

Hersteller Q CELLS GmbH
Schmalzer 17-21, 36766 Bitterfeld-Wolfen, Germany | TEL +49 (0)3494 65 99-22444 FAX +49 (0)3494 65 99-23000 | EMAIL sales@q-cells.com | WEB www.q-cells.com

Specification subject to change © Huawei Q CELLS Q.PEAK DUO-G5 315-330 (2019.09.16)



Q CELLS

Engineered in Germany

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	JEAN STCHARLES	SHEET NAME
			ENGPARTNERS, LLC C.A. 32861 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786 - 393 - 4740	 Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:10:47 -05'00'	TITAN SOLAR POWER FL, INC. 12221 N US HIGHWAY 301 THONOTASSA, FL 33592 (813) 982 - 9001 #EC13008093		PROJECT PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM ADDRESS 5344 Chiswick Cir FL 32811, Belle Isle, FL 32812, USA PARCEL NUMBER FOLIO: 20-23-30-9373-00-190	DATA SHEET PROJECT ID TSP32470 DESIGNED BY ENG. RAFAEL A. GONZALEZ SOTO, PE DATE 11-10-2019 SHEET TITLE D-1 SHEETS 6 OF 8	

Power Optimizer

For North America

P320 / P340 / P370 / P400 / P405 / P505



POWER OPTIMIZER

PV power optimization at the module-level

- Specifically designed to work with SolarEdge Inverters
- Up to 25% more energy
- Superior efficiency (99.5%)
- Mitigates all types of module mismatch losses, from manufacturing tolerance to partial shading
- Flexible system design for maximum space utilization
- Fast installation with a single bolt
- Next generation maintenance with module-level monitoring
- Meets NEC requirements for arc fault protection (AFCI) and Photovoltaic Rapid Shutdown System (PVRSS)
- Module-level voltage shutdown for installer and firefighter safety

solaredge.com



Power Optimizer

For North America

P320 / P340 / P370 / P400 / P405 / P505

Optimizer model (typical module compatibility)	P320 (for 60-cell modules)	P340 (for high-power 60-cell modules)	P370 (for higher-power 60 and 72-cell modules)	P400 (for 72 & 96-cell modules)	P405 (for thin film modules)	P505 (for higher current modules)	
INPUT							
Rated input DC Power ¹⁾	320	340	370	400	405	505	W
Absolute Maximum Input Voltage (Voc at lowest temperature)	60	60	60	80	125 ²⁾	95 ²⁾	Vdc
MFFT Operating Range	8 - 45	8 - 50	8 - 50	8 - 50	12.5 - 40 ³⁾	25 - 53	Vdc
Maximum Short Circuit Current (IsC)		11		10		16	Amps
Maximum DC Input Current		15.75		17.64		17.5	Amps
Maximum Efficiency			99.5				%
Weighted Efficiency			98.5			98.5	%
Overvoltage Category							%
OUTPUT DURING OPERATION (POWER OPTIMIZER CONNECTED TO OPERATING SOLAREEDGE INVERTER)							
Maximum Output Current			15				Amps
Maximum Output Voltage			60			65	Vdc
OUTPUT DURING STANDBY (POWER OPTIMIZER DISCONNECTED FROM SOLAREEDGE INVERTER OR SOLAREEDGE INVERTER OFF)							
Safety Output Voltage per Power Optimizer			± 91				Vdc
STANDARD COMPLIANCE							
EVC	FCC Part 15 Class B, ENEC EN 61852, IEC 61000-6-3						
Safety	IEC 62109-1 (Class II safety), UL 74						
RoHS	Yes						
INSTALLATION SPECIFICATIONS							
Maximum Allowed System Voltage	1000						
Compatible Inverters	All SolarEdge Single Phase and Three Phase Inverters						
Dimensions (W x L x H)	129 x 104 x 210 / 5.1 x 4.1 x 8.3		126 x 153 x 33.5 / 5.0 x 6.0 x 1.3	126 x 155 x 40.5 / 5.0 x 6.1 x 1.6	171 x 69 x 40 / 6.7 x 2.7 x 1.6	171 x 64 x 38 / 6.7 x 2.5 x 1.5	mm / in
Weight (including cables)	630 / 1.4		750 / 1.7	845 / 1.9	1064 / 2.3		g / lb
Input Connector	MC4 ⁴⁾						
Output Wire Type / Connector	Double Insulated: MC4						
Output Wire Length	0.95 / 3.0			1.2 / 3.9			m / ft
Input Wire Length			0.15 / 0.52				m / ft
Operating Temperature Range			-40 ~ +85 / -40 ~ +185				°C / °F
Protection Rating	IP68 / NEMA6P						
Relative Humidity	0 - 100						

¹⁾ Rated DC power of the module. Module output to 25% power tolerance allowed.
²⁾ Max. Vdc input per module and per string.
³⁾ Max. Vdc input per module and per string.
⁴⁾ MC4 connector type. Please contact your distributor.

PV System Design Using a SolarEdge Inverter ⁴⁾	Single Phase HD-Wave Inverter	Single phase Inverter	Three Phase 208V Inverter	Three Phase 480V Inverter
Minimum String Length (Power Optimizers)	P320, P340, P370: 8 P400, P505: 6	8	10	15
Maximum String Length (Power Optimizers)		25	25	50 ⁵⁾
Maximum Power per String	5700 (6000 with SE7600-US - 3E11400V-15)	5650	9200 ⁶⁾	12,750 ⁶⁾
Parallel Strings of Different Lengths or Orientations	Yes			

⁵⁾ For detailed stringing information refer to <https://www.solaredge.com/resources/stringing-guidelines>.
⁶⁾ Max. power per string for HD-Wave Inverter. For other inverter types, please refer to the inverter manual.
⁷⁾ Max. power per string for Single Phase Inverter. For other inverter types, please refer to the inverter manual.
⁸⁾ Max. power per string for Three Phase Inverter. For other inverter types, please refer to the inverter manual.
⁹⁾ For SE5000US/SE3300US/SE2600US/SE1900US, it is a lower current type for 2000W per string and 2 strings are connected to the inverter per unit. For SE566KUS/SE1200US, it is a lower current type for 2000W per string and 2 strings are connected to the inverter per unit.



CE RoHS

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	SHEET NAME
			ENGPARTNERS, LLC C.A. 32661 255 GHALLOA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGPARTNERS.COM 786 - 393 - 4740	Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:11:02 -05'00'	TITAN SOLAR POWER FL, INC. 12221 N US HIGHWAY 301 THONOTASSA, FL 33592 (813) 982 - 9001 #EC13008093		JEAN STCHARLES PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM 5344 Chiswick Cir Fl 3281, Belle Isle, FL 32812, USA FOLIO: 20-23-30-9373-00-100	DATA SHEET PROJECT ID: TSP32470 DESIGNED BY: ENG RAFAEL A. GONZALEZ SOTO, PE DATE: 11-16-2019 SHEET TITLE: D-2 SHEETS: 7 OF 8

Single Phase Inverter with HD-Wave Technology

for North America

SE3000H-US / SE3800H-US / SE5000H-US / SE6000H-US / SE7600H-US / SE10000H-US / SE11400H-US



INVERTERS

Optimized installation with HD-Wave technology

- Specifically designed to work with power optimizers
- Record-breaking efficiency
- Fixed voltage inverter for longer strings
- Integrated arc fault protection and rapid shutdown for NEC 2014 and 2017, per article 690.11 and 690.12
- UL1741 SA certified, for CPUC Rule 21 grid compliance
- Extremely small
- Built-in module-level monitoring
- Outdoor and indoor installation
- Optional: Revenue grade data, ANSI C12.20 Class 0.5 (0.5% accuracy)

solaredge.com



Single Phase Inverter with HD-Wave Technology for North America

SE3000H-US / SE3800H-US / SE5000H-US / SE6000H-US / SE7600H-US / SE10000H-US / SE11400H-US

	SE3000H-US	SE3800H-US	SE5000H-US	SE6000H-US	SE7600H-US	SE10000H-US	SE11400H-US		
OUTPUT									
Rated AC Power Output	3000	3800 @ 240V 3300 @ 208V	5000	6000 @ 240V 5000 @ 208V	7600	10000	11400 @ 240V 10000 @ 208V	VA	
Maximum AC Power Output	3000	3800 @ 240V 3300 @ 208V	5000	6000 @ 240V 5000 @ 208V	7600	10000	11400 @ 240V 10000 @ 208V	VA	
AC Output Voltage Min-Nom-Max (240 - 264)	✓	✓	✓	✓	✓	✓	✓	Vac	
AC Output Voltage Min-Nom-Max (183 - 208 - 229)	-	✓	-	✓	-	-	✓	Vac	
AC Frequency (Nominal)	59.3 - 60 - 60.5 ¹⁾								Hz
Maximum Continuous Output Current @240V	12.5	16	21	25	32	42	47.5	A	
Maximum Continuous Output Current @208V	-	16	-	24	-	-	48.5	A	
GFDI Threshold	1								A
Utility Monitoring / Islanding Protection / Country Configurable Thresholds	Yes								
INPUT									
Maximum DC Power @240V	4650	5900	7750	9300	11800	15500	17650	W	
Maximum DC Power @208V	-	5700	-	7750	-	-	15500	W	
Transformer-less, Ungrounded	Yes								
Maximum Input Voltage	480								Vdc
Nominal DC Input Voltage	300								Vdc
Maximum Input Current @240V ²⁾	8.5	13.5	13.5	16.5	20	27	30.5	Adc	
Maximum Input Current @208V ³⁾	-	9	-	13.5	-	-	27	Adc	
Max Input Short Circuit Current	45								Adc
Reverse-Polarity Protection	Yes								
Ground-fault Isolation Detection	500ma Sensitivity								
Maximum Inverter Efficiency	99								%
CEC Weighted Efficiency	99								%
Nighttime Power Consumption	< 2.5								W
ADDITIONAL FEATURES									
Supported Communication Interfaces	RS485, Ethernet, ZigBee (optional), Cellular (optional)								
Revenue Grade Data, ANSI C12.20	Optional ⁴⁾								
Rapid Shutdown - NEC 2014 and 2017 690.12	Automatic Rapid Shutdown upon AC Grid Disconnect								
STANDARD COMPLIANCE									
Safety	UL1741, UL1741SA, UL1699B, CSA C22.2, Canadian AFCI according to ILL M-07								
Grid Connection Standards	IEEE1547, Rule 21, Rule 14 (46)								
Emissions	FCC Part 15 Class B								
INSTALLATION SPECIFICATIONS									
AC Output Conduit Size / AWG Range	1" Maximum / 14-6 AWG				1" Maximum / 14-4 AWG				
DC Input Conduit Size / # of Strings / AWG Range	1" Maximum / 1-2 strings / 14-5 AWG				1" Maximum / 1-3 strings / 14-5 AWG				
Dimensions with Safety Switch (HxWxD)	11.7 x 14.6 x 6.8 / 450 x 370 x 174				21.3 x 14.6 x 7.3 / 540 x 370 x 185				in / mm
Weight with Safety Switch	22 / 10		25.1 / 11.4		26.2 / 11.9		38.8 / 17.6		lb / kg
Noise	< 25								dB(A)
Cooling	Natural Convection								
Operating Temperature Range	-13 to +140 / -25 to +60 ⁵⁾ (-40 ⁶⁾ / -10 ⁷⁾ option ⁸⁾								°F / °C
Protection Rating	NEMA 4X (Inverter with Safety Switch)								

¹⁾ For other regional settings please contact SolarEdge support.
²⁾ A leg or current source may be used. The inverter will limit its input current to the values stated.
³⁾ Revenue grade inverter (SE3000H-US, SE3800H-US, SE5000H-US, SE6000H-US, SE7600H-US, SE10000H-US, SE11400H-US).
⁴⁾ For revenue grade data, see the revenue grade data sheet at www.solaredge.com/solaredge/usa/usa-revenue-grade-data-sheet.
⁵⁾ -40 version (SE3000H-US, SE3800H-US, SE5000H-US, SE6000H-US, SE7600H-US, SE10000H-US, SE11400H-US).
⁶⁾ -40 version (SE3000H-US, SE3800H-US, SE5000H-US, SE6000H-US, SE7600H-US, SE10000H-US, SE11400H-US).
⁷⁾ -40 version (SE3000H-US, SE3800H-US, SE5000H-US, SE6000H-US, SE7600H-US, SE10000H-US, SE11400H-US).
⁸⁾ -40 version (SE3000H-US, SE3800H-US, SE5000H-US, SE6000H-US, SE7600H-US, SE10000H-US, SE11400H-US).

© SolarEdge Technologies, Inc. All rights reserved. SOLAREGE, the SolarEdge logo, OPTIMIZED BY SOLAREGE are trademarks or registered trademarks of SolarEdge Technologies, Inc. All other trademarks mentioned here are trademarks of their respective owners. Date: 03/2019 (V1) ENG-NAM. Subject to change without notice.



RoHS

REV	DESCRIPTION	DATE	DESIGNER CONTACT INFORMATION	ENGINEERING STAMP	COMPANY CONTACT INFO	COMPANY LOGO	CUSTOMER	SHEET NAME
			ENGINPARTNERS, LLC C.A. 32861 255 GIRALDA AVE CORAL GABLES, FL 33134 RGONZALEZ@ENGINPARTNERS.COM 786 - 393 - 4740	 Digitally signed by Rafael A. Gonzalez Soto Date: 2020.01.03 10:11:16 -05'00'	TITAN SOLAR POWER FL, INC 12221 N US HIGHWAY 301 THONOTASSA, FL 33592 (813) 982-9001 #EC13008093		JEAN STCHARLES PV GRID-TIED 15.04 KW DC / 11.4 KW AC STRING INVERTER SYSTEM 5344 Chiswick Cir FL 32811, Belle Isle, FL 32812, USA FOLIO: 20-23-30-9373-00-190	DATA SHEET PROJECT ID: TSP32470 DESIGNED BY: ENG. RAFAEL A. GONZALEZ SOTO, PE DATE: 11-18-2019 SHEET TITLE: D-3 SHEETS: 8 OF 8

RICK SCOTT, GOVERNOR



JONATHAN ZACHEM, SECRETARY



**STATE OF FLORIDA
DEPARTMENT OF BUSINESS AND PROFESSIONAL REGULATION**

ELECTRICAL CONTRACTORS LICENSING BOARD

THE ELECTRICAL CONTRACTOR HEREIN IS CERTIFIED UNDER THE
PROVISIONS OF CHAPTER 489, FLORIDA STATUTES

WILLIAMS, KENNETH M

TITAN SOLAR POWER FL INC

210 N SUNWAY DR

GILBERT AZ 85233

LICENSE NUMBER: EC13008093

EXPIRATION DATE: AUGUST 31, 2020

Always verify licenses online at MyFloridaLicense.com



Do not alter this document in any form.

This is your license. It is unlawful for anyone other than the licensee to use this document.



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

10/31/2019

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an **ADDITIONAL INSURED**, the policy(ies) must have **ADDITIONAL INSURED** provisions or be endorsed. If **SUBROGATION IS WAIVED**, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER Lovitt & Touché A Marsh and McLennan Agency, LLC 1050 W Washington Street, Suite 233 Tempe AZ 85281	CONTACT NAME: Deb Streeter		
	PHONE (A/C, No, Ext): 602-778-7005	FAX (A/C, No): 480-708-0973	
E-MAIL ADDRESS: dstreeter@lovitt-touche.com			
INSURED Titan Solar Power FL, Inc 525 West Baseline Road Mesa AZ 85210	INSURER(S) AFFORDING COVERAGE		NAIC #
	INSURER A: Gotham Insurance Company		25569
	INSURER B: New York Marine and General Insurance Co		16608
	INSURER C: Endurance Specialty Insurance Ltd.		
	INSURER D: Berkley Assurance Co		39462
	INSURER E: AMERISURE MUT INS CO		23396
INSURER F:			

COVERAGES

CERTIFICATE NUMBER: 1809356241

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSD	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	<input checked="" type="checkbox"/> COMMERCIAL GENERAL LIABILITY <input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: <input type="checkbox"/> POLICY <input checked="" type="checkbox"/> PRO-JECT <input checked="" type="checkbox"/> LOC OTHER:	Y	Y	PK201900016453	3/10/2019	3/10/2020	EACH OCCURRENCE \$ 1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 100,000 MED EXP (Any one person) \$ 5,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMP/OP AGG \$ 2,000,000 \$
B	<input checked="" type="checkbox"/> AUTOMOBILE LIABILITY <input checked="" type="checkbox"/> ANY AUTO <input type="checkbox"/> OWNED AUTOS ONLY <input type="checkbox"/> SCHEDULED AUTOS <input checked="" type="checkbox"/> HIRED AUTOS ONLY <input checked="" type="checkbox"/> NON-OWNED AUTOS ONLY	Y	Y	AU201900016721	3/10/2019	3/10/2020	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
C	<input checked="" type="checkbox"/> UMBRELLA LIAB <input checked="" type="checkbox"/> OCCUR <input checked="" type="checkbox"/> EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE DED RETENTION \$			ELD30000980800	3/10/2019	3/10/2020	EACH OCCURRENCE \$ 10,000,000 AGGREGATE \$ 10,000,000 \$
E	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N	N/A	WC2111454	4/1/2019	4/1/2020	<input checked="" type="checkbox"/> PER STATUTE <input type="checkbox"/> OTH-ER E.L. EACH ACCIDENT \$ 1,000,000 E.L. DISEASE - EA EMPLOYEE \$ 1,000,000 E.L. DISEASE - POLICY LIMIT \$ 1,000,000
D	Professional/Pollution			PCAB50089420319	3/10/2019	3/10/2020	Each Aggregate \$1,000,000 \$2,000,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)
 Certificate Holder is included as Additional Insured as respects General Liability and Automobile Liability if required in a written contract. Waiver of Subrogation applies to the General Liability, Automobile Liability and Workers' Compensation coverage if required in a written contract. The General Liability insurance is primary and certificate holder's insurance is non-contributory if required by written contract.

Coverage is subject to all policy terms, conditions, definitions, exclusions, forms & endorsements.

CERTIFICATE HOLDER

City of Belle Isle
 1600 Nela Avenue
 Belle Isle FL 32809

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

© 1988-2015 ACORD CORPORATION. All rights reserved.

2019 - 2020 HILLSBOROUGH COUNTY BUSINESS TAX RECEIPT
OCC. CODE
090.008002 ELECTRICAL CONTRACTOR

EXPIRES SEPTEMBER 30, 2020

ACCOUNT NO
43400
RENEWAL

1 Employees	Receipt Fee	18.00
	Hazardous Waste Surcharge	0.00
	Law Library Fee	0.00

EC13008093

BUSINESS TITAN SOLAR POWER FL INC
12221 N US HWY 301
THONOTOSASSA, FL 33592

2019 - 2020

NAME TITAN SOLAR POWER FL INC
MAILING 12221 N US HWY 301
ADDRESS THONOTOSASSA, FL 33592

Paid 18-0-387588
09/25/2019 18.00

BUSINESS TAX RECEIPT

HAS HEREBY PAID A PRIVILEGE TAX TO ENGAGE
IN BUSINESS, PROFESSION, OR OCCUPATION SPECIFIED HEREON

DOUG BELDEN, TAX COLLECTOR
813-635-5200
THIS BECOMES A TAX RECEIPT WHEN VALIDATED.